

CHI11\_WeeklyUpdate\_BL1-0\_2025-02-07  
 CHI11 Schedule Data Date 07-Feb-25

CHI11\_WeeklyUpdate\_BL1-0\_2025-02-07  
 CHI11 Schedule Data Date 07-Feb-25

Activity Name		Remaining Duration	Start	Finish	Total Float	2025												2026															
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec					
CHI11_WeeklyUpdate_BL1-0_2025-02-07		277	25-Mar-24 A	22-Jan-26	0																												
Milestones		276	12-Apr-24 A	22-Jan-26	0																												
Div 01 Milestones		238	12-Apr-24 A	04-Dec-25	0																												
General		139	12-Apr-24 A	19-Nov-25	2																												
CHI-11-03-PROP-F	GEN MS- Clayco Proposal Due date	0		12-Apr-24 A																													
CHI-11-03-MOB-S	GEN MS- GC Mobilization Start	0	24-Jul-24 A																														
CHI-11-03-EW-S	GEN MS- Earthworks & U/G Utilities Start	0	19-Aug-24 A																														
CHI-11-03-PAD-F	GEN MS- Building Footprint Pad Ready	0		04-Sep-24 A																													
CHI-11-03-MOB-F	GEN MS- GC Mobilization Finish/ Site Secured	0		16-Sep-24 A																													
CHI-11-03-PSR-F	GEN MS- PSR (Contract) Executed	0		30-Sep-24 A																													
CHI-11-03-EW-F	GEN MS- Complete Earthwork & U/G Site Utilities	0		29-May-25	13	◆ GEN MS- Complete Earthwork & U/G Site Utilities																											
CHI-11-03-LHP-F	GEN MS- Complete Landscaping/ Hardscaping	0		19-Nov-25	2	◆ GEN MS- Complete Landscaping/ Hardscaping																											
Admin/ COLO 3		166	02-Sep-24 A	02-Oct-25	0																												
Core & Shell/ Fitout		7	02-Sep-24 A	15-Mar-25	57	Core & Shell/ Fitout																											
CHI-11-03-ROJ-S	Admin/COLO3- Start First ROJ CLAYCO Took over Storage 9/2/2024	0	02-Sep-24 A			Storage 9/2/2024																											
CHI-11-03-FND-S	Admin/COLO3- Start Foundation	0	19-Sep-24 A																														
CHI-11-03-FND-F	Admin/COLO3- Complete Foundation	0		09-Oct-24 A		on																											
CHI-11-03-SUP-S	Admin/COLO3- Start Superstructure	0	14-Oct-24 A			e																											
CHI-11-03-UGE-F	Admin/COLO3- Complete U/G Utilities/ MV UG Electrical	0		14-Dec-24 A		Complete U/G Utilities/ MV UG Electrical																											
CHI-11-03-SUP-F	Admin/COLO3- Complete Superstructure	0		14-Dec-24 A		Complete Superstructure																											
CHI-11-03-UGU-F	Admin/COLO3- Complete U/G Utilities (No Elec)	0		14-Dec-24 A		Complete U/G Utilities (No Elec)																											
CHI-11-03-DRY-F	Admin/COLO3- Complete Weather Tight	0		06-Jan-25 A		n/COLO3- Complete Weather Tight																											
CHI-11-03-SOG-F	Admin/COLO3- Complete SOG	0		06-Jan-25 A		OLO3- Complete SOG																											
CHI-11-03-ROJ-F	Admin/COLO3- Complete Last ROJ	0		08-Mar-25	8	◆ Admin/COLO3- Complete Last ROJ																											
CHI-11-03-GEN-F	Admin/COLO3- Generator Ready for Fuel (Exterior Yard)	0		15-Mar-25	57	◆ Admin/COLO3- Generator Ready for Fuel (Exterior Yard)																											
Commissioning		129	09-Apr-25	18-Sep-25	0																												
CHI-11-03-L1CX-S	Admin/COLO3- Start L1 CX	0	09-Apr-25		38	◆ Admin/COLO3- Start L1 CX																											
CHI-11-03-L2CX-S	Admin/COLO3- Start L2 CX (Yellow Tag)	0	05-May-25		18	◆ Admin/COLO3- Start L2 CX (Yellow Tag)																											
CHI-11-03-POW-F	Admin/COLO3- Complete Utility Power- On	0		05-May-25	33	◆ Admin/COLO3- Complete Utility Power- On																											
CHI-11-03-L3CX-S	Admin/COLO3- Start L3 CX (Green Tag)	0	04-Jun-25		13	◆ Admin/COLO3- Start L3 CX (Green Tag)																											
CHI-11-03-L1CX-F	Admin/COLO3- Complete L1 Cx (All Red Tags/ ROJ)	0		04-Jun-25	57	◆ Admin/COLO3- Complete L1 Cx (All Red Tags/ ROJ)																											
CHI-11-03-L2CX-F	Admin/COLO3- Complete L2 Cx (Yellow Tag)	0		02-Jul-25	34	◆ Admin/COLO3- Complete L2 Cx (Yellow Tag)																											
CHI-11-03-L3CX-F	Admin/COLO3- Complete CX L3 (Green Tag)	0		14-Aug-25*	0	◆ Admin/COLO3- Complete CX L3 (Green Tag)																											
CHI-11-03-L4CX-S	Admin/COLO3- Start L4 Cx (Blue Tag)	0	15-Aug-25		27	◆ Admin/COLO3- Start L4 Cx (Blue Tag)																											
CHI-11-03-L4CX-F	Admin/COLO3- Complete L4 Cx (Blue Tag)	0		15-Sep-25	3	◆ Admin/COLO3- Complete L4 Cx (Blue Tag)																											
CHI-11-03-L5CX-S	Admin/COLO3- Start L5 Cx (White Tag)	0	16-Sep-25		3	◆ Admin/COLO3- Start L5 Cx (White Tag)																											
CHI-11-03-L5CX-F	Admin/COLO3- Cx L5 IST Complete (White Tag)	0		18-Sep-25*	0	◆ Admin/COLO3- Cx L5 IST Complete (White Tag)																											
Beneficial Use/ TCO		38	14-Aug-25	02-Oct-25	0																												
CHI-11-03-BNU-F	Admin/COLO3- Beneficial Use	0		14-Aug-25*	0	◆ Admin/COLO3- Beneficial Use																											
CHI-11-03-BND-F	Admin/COLO3- Beneficial Use (IDF#1,#2,#3 & #4)	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use (IDF#1,#2,#3 & #4)																											
CHI-11-03-BSA-F	Admin/COLO3- Beneficial Use- Security Operations Center (SOC)	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use- Security Operations Center (SOC)																											
CHI-11-03-BSL-F	Admin/COLO3- Beneficial Use- Security Low Voltage (SLV) System	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use- Security Low Voltage (SLV) System																											
CHI-11-03-RoIP-F	Admin/COLO3- Beneficial Use - Radio Over Internet Protocol (RoIP)	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use - Radio Over Internet Protocol (RoIP)																											
CHI-11-03-MOR-F	Admin/COLO3- Beneficial Use - Middle of Row (MOR) Cabinets	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use - Middle of Row (MOR) Cabinets																											
CHI-11-03-BRN-F	Admin/COLO3- Beneficial Use- Regional Network Gateway (RNG)	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use- Regional Network Gateway (RNG)																											
CHI-11-03-BNS-F	Admin/COLO3- Beneficial Use - Security Equipment Room (SER)	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use - Security Equipment Room (SER)																											
CHI-11-03-BFA-F	Admin/COLO3- Beneficial Use- Facilities Operations Center (FOC)	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use- Facilities Operations Center (FOC)																											
CHI-11-03-BSC-F	Admin/COLO3- Beneficial Use - Security Corp Cable Rack (SCCR) Cabinets	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use - Security Corp Cable Rack (SCCR) Cabinets																											
CHI-11-03-DAS-F	Admin/COLO3- Beneficial Use - Distributed Antenna System (DAS)	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use - Distributed Antenna System (DAS)																											
CHI-11-03-BNF-F	Admin/COLO3- Beneficial Use - Facility Cable Room (FCR)	0		14-Aug-25	0	◆ Admin/COLO3- Beneficial Use - Facility Cable Room (FCR)																											

CHI11_WeeklyUpdate_BL1-0_2025-02-07																											
CHI11 Schedule Data Date 07-Feb-25																											
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026									
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
	CHI-11-03-BNM-F Admin/COLO3- Beneficial Use - Meet Me Room or Entry Rooms (MMR/ER)	0		14-Aug-25	0								◆	Admin/COLO3- Beneficial Use - Meet Me Room or Entry Rooms (MMR/ER)													
	CHI-11-03-BSHVS-F Admin/COLO3- Beneficial Use - Secure & High Value Storage Rooms	0		14-Aug-25	0								◆	Admin/COLO3- Beneficial Use - Secure & High Value Storage Rooms													
	CHI-11-03-RNI-F Admin/COLO3- RNI	0		20-Aug-25*	0								◆	Admin/COLO3- RNI													
	CHI-11-03-P1ST-F Admin/COLO3- Phase 1 Security Pre-Testing Complete	0		30-Aug-25*	0								◆	Admin/COLO3- Phase 1 Security Pre-Testing Complete													
	CHI-11-03-EPMS-F Admin/COLO3- Complete EPMS Testing	0		30-Aug-25	3								◆	Admin/COLO3- Complete EPMS Testing													
	CHI-11-03-BAS-F Admin/COLO3- Complete BAS Testing	0		30-Aug-25	3								◆	Admin/COLO3- Complete BAS Testing													
	CHI-11-03-FIR-F Admin/COLO3- Complete Fire Alarm	0		30-Aug-25	3								◆	Admin/COLO3- Complete Fire Alarm													
	CHI-11-03-P2ST-F Admin/COLO3- Phase 2 Security Pre-Testing Complete	0		04-Sep-25*	0								◆	Admin/COLO3- Phase 2 Security Pre-Testing Complete													
	CHI-11-03-P3ST-F Admin/COLO3- Phase 3 Security Pre-Testing Complete	0		25-Sep-25*	0								◆	Admin/COLO3- Phase 3 Security Pre-Testing Complete													
	CHI-11-03-TCO-F Admin/COLO3- TCO / C of O	0		30-Sep-25*	0								◆	Admin/COLO3- TCO / C of O													
	CHI-11-03-FITOUT Admin/COLO- Admin & COLO3-5 Fitout Complete	0		01-Oct-25*	0								◆	Admin/COLO- Admin & COLO3-5 Fitout Complete													
	CHI-11-03-SC-F Admin/COLO3- Substantial Completion	0		01-Oct-25	0								◆	Admin/COLO3- Substantial Completion													
	CHI-11-03-BFN-F Admin/COLO3- Beneficial Use - All Facility & Network Telecom Access/ Devices	0		01-Oct-25*	0								◆	Admin/COLO3- Beneficial Use - All Facility & Network Telecom Access/ Devices etc.													
	CHI-11-03-FC-F Admin/COLO3- Final Completion/ Turnover to Operations	0		02-Oct-25*	0								◆	Admin/COLO3- Final Completion/ Turnover to Operations													
	CHI-11-03-SL-F Admin/COLO3- Security Lockdown	0		02-Oct-25*	0								◆	Admin/COLO3- Security Lockdown													
COLO 4		177	02-Sep-24 A	06-Nov-25	0	COLO 4																					
Core & Shell/ Fitout		21	02-Sep-24 A	24-Apr-25	53	Core & Shell/ Fitout																					
	CHI-11-04-ROJ-S COLO4- Start First ROJ CLAYCO Took over Storage 9/2/2024	0	02-Sep-24 A			9/2/2024																					
	CHI-11-04-FND-S COLO4- Foundation Start	0	19-Sep-24 A																								
	CHI-11-04-FND-F COLO4- Complete Foundation	0		31-Oct-24 A																							
	CHI-11-04-SUP-S COLO4- Start Superstructure	0	01-Nov-24 A																								
	CHI-11-04-UGE-F COLO4- Complete U/G Utilities/ MV UG Electric	0		06-Jan-25 A		Complete U/G Utilities/ MV UG Electric																					
	CHI-11-04-SUP-F COLO4- Complete Superstructure	0		11-Jan-25 A		Complete Superstructure																					
	CHI-11-04-DRY-F COLO4- Weather Tight	0		17-Jan-25 A		COLO4- Weather Tight																					
	CHI-11-04-SOG-F COLO4- Complete SOG	0		17-Jan-25 A		COLO4- Complete SOG																					
	CHI-11-04-ROJ-F COLO4- Complete Last ROJ	0		30-Mar-25	0			◆	COLO4- Complete Last ROJ																		
	CHI-11-04-GEN-F COLO4- Generator Ready for Fuel	0		24-Apr-25	53			◆	COLO4- Generator Ready for Fuel																		
Commissioning		143	23-Apr-25	20-Oct-25	0	Commissioning																					
	CHI-11-04-L1CX-S COLO4- Start L1 CX	0	23-Apr-25*		55			◆	COLO4- Start L1 CX																		
	CHI-11-04-POW-F COLO4- Complete Utility Power- On	0		05-May-25	46			◆	COLO4- Complete Utility Power- On																		
	CHI-11-04-L2CX-S COLO4- Start L2 CX (Yellow Tag)	0	06-Jun-25		20			◆	COLO4- Start L2 CX (Yellow Tag)																		
	CHI-11-04-L1CX-F COLO4- Complete L1 Cx (All Red Tags/ ROJ)	0		19-Jul-25	49							◆	COLO4- Complete L1 Cx (All Red Tags/ ROJ)														
	CHI-11-04-L3CX-S COLO4- Start L3 CX	0	21-Jul-25		5					◆	COLO4- Start L3 CX																
	CHI-11-04-L2CX-F COLO4- Complete L2 Cx (Yellow Tag)	0		14-Aug-25	28							◆	COLO4- Complete L2 Cx (Yellow Tag)														
	CHI-11-04-L3Cx-F COLO4- CX L3 Complete	0		19-Sep-25*	0							◆	COLO4- CX L3 Complete														
	CHI-11-04-L4CX-S COLO4- Start L4 Cx (Blue Tag)	0	20-Sep-25		24							◆	COLO4- Start L4 Cx (Blue Tag)														
	CHI-11-04-L4CX-F COLO4- Complete L4 Cx (Blue Tag)	0		16-Oct-25	2							◆	COLO4- Complete L4 Cx (Blue Tag)														
	CHI-11-04-L5CX-S COLO4- Start L5 Cx (White Tag)	0	17-Oct-25		2							◆	COLO4- Start L5 Cx (White Tag)														
	CHI-11-04-L5Cx-F COLO4- Cx L5 IST Complete	0		20-Oct-25*	0							◆	COLO4- Cx L5 IST Complete														
Beneficial Use/ TCO		39	19-Sep-25	06-Nov-25	0	Beneficial Use/ TCO																					
	CHI-11-04-BND-F COLO4- Beneficial Use- (IDF#1,#2,#3 & #4)	0		19-Sep-25	0			◆	COLO4- Beneficial Use- (IDF#1,#2,#3 & #4)																		
	CHI-11-04-BNU-F COLO4- Beneficial Use	0		19-Sep-25*	0			◆	COLO4- Beneficial Use																		
	CHI-11-04-MOR-F COLO4- Beneficial Use- Middle of Row (MOR) Cabinets	0		19-Sep-25	0			◆	COLO4- Beneficial Use- Middle of Row (MOR) Cabinets																		
	CHI-11-04-BSC-F COLO4- Beneficial Use - Security Corp Cable Rack (SCCR) Cabinets	0		19-Sep-25	0			◆	COLO4- Beneficial Use - Security Corp Cable Rack (SCCR) Cabinets																		
	CHI-11-04-BSL-F COLO4- Beneficial Use - Security Low Voltage (SLV) Systems	0		19-Sep-25	0			◆	COLO4- Beneficial Use - Security Low Voltage (SLV) Systems																		
	CHI-11-04-RoIP-F COLO4- Beneficial Use- Radio OVer Internet Protocol (RoIP)	0		19-Sep-25	0			◆	COLO4- Beneficial Use- Radio Over Internet Protocol (RoIP)																		
	CHI-11-04-DAS-F COLO4- Beneficial Use - Distrbuted Antenna System (DAS)	0		19-Sep-25	0			◆	COLO4- Beneficial Use - Distrbuted Antenna System (DAS)																		
	CHI-11-04-BFA-F COLO4- Beneficial Use- Facilities Operations Center (FOC)	0		19-Sep-25	0			◆	COLO4- Beneficial Use- Facilities Operations Center (FOC)																		
	CHI-11-04-BNF-F COLO4- Beneficial Use- Facility Cable Room (FCR)	0		19-Sep-25	0			◆	COLO4- Beneficial Use- Facility Cable Room (FCR)																		
	CHI-11-04-BNM-F COLO4- Beneficial Use- Meet Me Room or Entry Rooms (MMR/ER)	0		19-Sep-25	0			◆	COLO4- Beneficial Use- Meet Me Room or Entry Rooms (MMR/ER)																		
Actual Work Critical Remaining Work ◆ ◆ Milestone Project ID: CHI11_W_BL1-0_2025-02-07-1																											
Remaining Work Project Baseline Bar ◆ ◆ Project Baseline Milestone Baseline: Schedule Printed 10-Feb-25																											
Page 2 of 30																											

CHI11_WeeklyUpdate_BL1-0_2025-02-07																														
CHI11 Schedule Data Date 07-Feb-25																														
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026												
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
CHI-11-04-BSHVS-F	COLO4- Beneficial Use- Secure & High Value Storage Rooms	0		19-Sep-25	0									◆	COLO4- Beneficial Use- Secure & High Value Storage Rooms															
CHI-11-04-RNI-F	COLO4- Ready for Network Install	0		24-Sep-25*	0									◆	COLO4- Ready for Network Install															
CHI-11-04-P1ST-F	COLO4- Phase 1 Security Pre-Testing Complete	0		30-Sep-25*	0									◆	COLO4- Phase 1 Security Pre-Testing Complete															
CHI-11-04-EPMS-F	COLO4- Complete EPMS Testing	0		30-Sep-25	4									◆	COLO4- Complete EPMS Testing															
CHI-11-04-BAS-F	COLO4- Complete BAS Testing	0		30-Sep-25	4									◆	COLO4- Complete BAS Testing															
CHI-11-04-FIR-F	COLO4- Complete Fire Alarm	0		30-Sep-25	4									◆	COLO4- Complete Fire Alarm															
CHI-11-04-P2ST-F	COLO4- Phase 2 Security Pre-Testing Complete	0		04-Oct-25*	0									◆	COLO4- Phase 2 Security Pre-Testing Complete															
CHI-11-04-P3ST-F	COLO4- Phase 3 Security Pre-Testing Complete	0		23-Oct-25*	0										◆	COLO4- Phase 3 Security Pre-Testing Complete														
CHI-11-04-TCO-F	COLO4- TCO / C of O	0		29-Oct-25*	0										◆	COLO4- TCO / C of O														
CHI-11-04-SC-F	COLO4- Substantial Completion	0		29-Oct-25	7										◆	COLO4- Substantial Completion														
CHI-11-04-FC-F	COLO4- Final Completion/ Turnover to Operations	0		06-Nov-25*	0										◆	COLO4- Final Completion/ Turnover to Operations														
CHI-11-04-SL-F	COLO4- Security Lockdown	0		06-Nov-25*	0										◆	COLO4- Security Lockdown														
COLO 5		238	02-Sep-24 A	04-Dec-25	0	COLO 5																								
Core & Shell/ Fitout		90	02-Sep-24 A	31-May-25	39	Core & Shell/ Fitout																								
CHI-11-05-ROJ-S	COLO5- Start First ROJ - CLAYCO Took over Storage 9/2/2024	0	02-Sep-24 A			e 9/2/2024																								
CHI-11-05-FND-S	COLO5- Foundation Start	0	19-Sep-24 A																											
CHI-11-05-SUP-S	COLO5- Start Superstructure	0	12-Nov-24 A			e																								
CHI-11-05-FND-F	COLO5- Complete Foundation	0		12-Nov-24 A		on																								
CHI-11-05-UGE-F	COLO5- Complete U/G Utilities/ MV UG Electric	0		22-Jan-25 A		LO5- Complete U/G Utilities/ MV UG Electric																								
CHI-11-05-SUP-F	COLO5- Complete Superstructure	0		22-Jan-25 A		LO5- Complete Superstructure																								
CHI-11-05-SOG-F	COLO5- Complete SOG	0		07-Feb-25	34	◆ COLO5- Complete SOG																								
CHI-11-05-DRY-F	Weather Tight - Entire Building	0		14-Feb-25	34	◆ Weather Tight - Entire Building																								
CHI-11-05-ROJ-F	COLO5- Complete Last ROJ	0		31-Mar-25	79	◆ COLO5- Complete Last ROJ																								
CHI-11-05-GEN-F	COLO5- Generator Ready for Fuel	0		31-May-25	39	◆ COLO5- Generator Ready for Fuel																								
Commissioning		170	21-Apr-25	19-Nov-25	0	Commissioning																								
CHI-11-05-L1CX-S	COLO5- Start L1 CX	0	21-Apr-25		72	◆ COLO5- Start L1 CX																								
CHI-11-05-POW-F	COLO5- Complete Utility Power- On	0		05-May-25	61	◆ COLO5- Complete Utility Power- On																								
CHI-11-05-L2CX-S	COLO5- Start L2 CX (Yellow Tag)	0	12-Jun-25		30	◆ COLO5- Start L2 CX (Yellow Tag)																								
CHI-11-05-L3CX-S	COLO5- Start L3 CX	0	19-Jul-25		68	◆ COLO5- Start L3 CX																								
CHI-11-05-L1CX-F	COLO5- Complete L1 Cx (All Red Tags/ ROJ)	0		05-Aug-25	54	◆ COLO5- Complete L1 Cx (All Red Tags/ ROJ)																								
CHI-11-05-L2CX-F	COLO5- Complete L2 Cx (Yellow Tag)	0		03-Sep-25	31	◆ COLO5- Complete L2 Cx (Yellow Tag)																								
CHI-11-05-L3CX-F	COLO5- CX Level 3 Complete	0		11-Oct-25*	0	◆ COLO5- CX Level 3 Complete																								
CHI-11-05-L4CX-S	COLO5- Start L4 Cx (Blue Tag)	0	17-Oct-25		27	◆ COLO5- Start L4 Cx (Blue Tag)																								
CHI-11-05-L4CX-F	COLO5- Complete L4 Cx (Blue Tag)	0		15-Nov-25	3	◆ COLO5- Complete L4 Cx (Blue Tag)																								
CHI-11-05-L5CX-S	COLO5- Start L5 Cx (White Tag)	0	17-Nov-25		3	◆ COLO5- Start L5 Cx (White Tag)																								
CHI-11-05-L5CX-F	COLO5- Cx Level 5 IST Complete	0		19-Nov-25*	0	◆ COLO5- Cx Level 5 IST Complete																								
Beneficial Use/ TCO		42	11-Oct-25	04-Dec-25	0	Beneficial Use/ TCO																								
CHI-11-05-BND-F	COLO5- Beneficial Use (IDF#1,#2,#3 & #4)	0		11-Oct-25	0	◆ COLO5- Beneficial Use (IDF#1,#2,#3 & #4)																								
CHI-11-05-BNU-F	COLO5- Beneficial Use	0		11-Oct-25*	0	◆ COLO5- Beneficial Use																								
CHI-11-05-BMOR-F	COLO5- Beneficial Use- Middle of Row (MOR) Cabinets	0		11-Oct-25	0	◆ COLO5- Beneficial Use- Middle of Row (MOR) Cabinets																								
CHI-11-05-BSC-F	COLO5- Beneficial Use - Security Corp Cable Rack (SCCR) Cabinets	0		11-Oct-25	0	◆ COLO5- Beneficial Use - Security Corp Cable Rack (SCCR) Cabinets																								
CHI-11-05-BSL-F	COLO5- Beneficial Use - Security Low Voltage (SLV) System	0		11-Oct-25	0	◆ COLO5- Beneficial Use - Security Low Voltage (SLV) System																								
CHI-11-05-RoIP-F	COLO5- Beneficial Use- Radio Over Internet Protocol (RoIP)	0		11-Oct-25	0	◆ COLO5- Beneficial Use- Radio Over Internet Protocol (RoIP)																								
CHI-11-05-DAS-F	COLO5- Beneficial Use - Distributed Antenna System (DAS)	0		11-Oct-25	0	◆ COLO5- Beneficial Use - Distributed Antenna System (DAS)																								
CHI-11-05-BNF-F	COLO5- Beneficial Use Facility Cable Room (FCR)	0		11-Oct-25	0	◆ COLO5- Beneficial Use Facility Cable Room (FCR)																								
CHI-11-05-BNM-F	COLO5- Beneficial Use Meet Me Room or Entry Rooms (MMR/ER)	0		11-Oct-25	0	◆ COLO5- Beneficial Use Meet Me Room or Entry Rooms (MMR/ER)																								
CHI-11-05-BSHVS-F	COLO5- Beneficial Use Secure & High Value Storage Rooms	0		11-Oct-25	0	◆ COLO5- Beneficial Use Secure & High Value Storage Rooms																								
CHI-11-05-RNI-F	COLO5- Ready for Network Install	0		17-Oct-25*	0	◆ COLO5- Ready for Network Install																								
CHI-11-05-P1ST-F	COLO5- Phase 1 Security Pre-Testing Complete	0		31-Oct-25*	0	◆ COLO5- Phase 1 Security Pre-Testing Complete																								
CHI-11-05-EPMS-F	COLO5- Complete EPMS Testing	0		31-Oct-25	2	◆ COLO5- Complete EPMS Testing																								

Actual Work

Remaining Work

Critical Remaining Work

Project Baseline Bar

◆ Milestone

◆ Project Baseline Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 3 of 30

CHI11\_WeeklyUpdate\_BL1-0\_2025-02-07  
 CHI11 Schedule Data Date 07-Feb-25

CHI11\_WeeklyUpdate\_BL1-0\_2025-02-07  
 CHI11 Schedule Data Date 07-Feb-25

		Activity Name	Remaining Duration	Start	Finish	Total Float	2025										2026												
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
	CHI-11-05-BAS-F	COLO5- Complete BAS Testing	0		31-Oct-25	2										◆ COLO5- Complete BAS Testing													
	CHI-11-05-FIR-F	COLO5- Complete Fire Alarm	0		31-Oct-25	2										◆ COLO5- Complete Fire Alarm													
	CHI-11-05-P2ST-F	COLO5- Phase 2 Security Pre-Testing Complete	0		03-Nov-25*	0										◆ COLO5- Phase 2 Security Pre-Testing Complete													
	CHI-11-05-P3ST-F	COLO5- Phase 3 Security Pre-Testing Complete	0		26-Nov-25*	0										◆ COLO5- Phase 3 Security Pre-Testing Complete													
	CHI-11-05-TCO-F	COLO5- TCO / C of O	0		02-Dec-25*	0										◆ COLO5- TCO / C of O													
	CHI-11-05-SC-F	COLO5- Substantial Completion	0		02-Dec-25	0										◆ COLO5- Substantial Completion													
	CHI-11-05-FC-F	COLO5- Final Completion/Turnover to Operations	0		04-Dec-25*	0										◆ COLO5- Final Completion/Turnover to Operations													
	CHI-11-05-SL-F	COLO5- Secuirty Lockdown	0		04-Dec-25*	0										◆ COLO5- Secuirty Lockdown													
Clayco Key Milestones		208	19-Aug-24 A	22-Jan-26	0	Clayco Key Milestones																							
CHI-11-MS-01	CHI11: Construction Start	0	19-Aug-24 A																										
CHI-11-MS-02	CHI11: Building Pad Ready	0		04-Sep-24 A																									
CHI-11-MS-04	CHI11: Structure Start	0	14-Oct-24 A																										
CHI-11-MS-03	CHI11: Foundations Complete	0		12-Nov-24 A																									
CHI-11-MS-05	CHI11: Structure Complete	0		21-Nov-24 A																									
CHI-11-MS-08	CHI11: Enclosure Complete	0		17-Jan-25 A																									
CHI-11-MS-07	CHI11: Roofing Complete	0		17-Jan-25 A																									
CHI-11-MS-09	CHI11: Electrical Service Available	0		05-May-25	208				◆ CHI11: Electrical Service Available																				
CHI-11-MS-06	CHI11: Utilities Available to Owner (Gas Service N/A)	0		29-May-25	13				◆ CHI11: Utilities Available to Owner (Gas Service N/A)																				
CHI-11-MS-10	CHI11: Commissioning Complete	0		19-Nov-25	49											◆ CHI11: Commissioning Complete													
CHI-11-MS-11	CHI11: Substantial Completion	0		02-Dec-25	0											◆ CHI11: Substantial Completion													
CHI-11-MS-12	CHI11: Final Completion (SC +40d)	0		22-Jan-26	0												◆ CHI11: Final Completion (SC +40d)												
CHI-11-MS-13	CHI11: Closeout Complete	0		22-Jan-26	0												◆ CHI11: Closeout Complete												
Preconstruction		6	25-Mar-24 A	14-Feb-25	18	Preconstruction																							
RFP / PSR		0	25-Mar-24 A	30-Sep-24 A																									
CHI11-RFP-10	RFP- RFP Issued (Revised 3.21.24) and Proposal Due to MSFT	0	25-Mar-24 A	12-Apr-24 A																									
CHI11-RFP-15	RFP- Microsoft Reviews Proposals	0	15-Apr-24 A	03-May-24 A																									
CHI11-RFP-20	RFP- Microsoft Awards CHI11	0	06-May-24 A	05-Jun-24 A																									
CHI11-RFP-25	RFP- PSR Executed (Early Works)	0	06-Jun-24 A	06-Jun-24 A																									
CHI11-RFP-30	RFP- PSR Executed (Full GMP)	0	30-Sep-24 A	30-Sep-24 A																									
BIM		6	18-Jul-24 A	14-Feb-25	18	BIM																							
CHI11-BIM-10	BIM- BIM Kickoff	0	18-Jul-24 A																										
CHI11-BIM-15	BIM- UG BIM Co-ordination	0	19-Jul-24 A	26-Sep-24 A																									
CHI11-BIM-20	BIM- Above ground BIM Co-ordination	6	27-Sep-24 A	14-Feb-25	18	■ BIM- Above ground BIM Co-ordination																							
Procurement		230	30-Apr-24 A	21-Nov-25	47	Procurement																							
Early Awards		0	07-Jun-24 A	30-Sep-24 A																									
CHI11-PROC-10	PROCUREMENT- ARL & Subcontractor Awards	0	07-Jun-24 A	07-Sep-24 A																									
CHI11-PROC-15	PROCUREMENT- Buyouts & Early Procurement	0	07-Jun-24 A	30-Sep-24 A																									
MSFT OFCI ROJ Dates		90	30-Apr-24 A	15-May-25	243	MSFT OFCI ROJ Dates																							
COLO 3		27	30-Apr-24 A	13-Mar-25	306	COLO 3																							
Busway / Busplugs		5	30-Apr-24 A	04-Mar-25	32	Busway / Busplugs																							
CHI-11-03-BUS-01	Admin/C03- OFCI- Receive Busway / Busplugs (Starline Holding) (Del Date- 4/30/24)	0	30-Apr-24 A			■ Admin/C03- OFCI- Busway / Busplugs (Starline Holding) Shipping/ ROJ																							
CHI-11-03-BUS-02	Admin/C03- OFCI- Busway / Busplugs (Starline Holding) Shipping/ ROJ	5	28-Feb-25	04-Mar-25	32	◆ Admin/C03- OFCI- Busway / Busplugs (Starline Holding) Delivered																							
CHI-11-03-BUS-03	Admin/C03- OFCI- Busway / Busplugs (Starline Holding) Delivered	0		04-Mar-25	32																								
PEMB Procurement (1st Del)		0	14-Oct-24 A	14-Oct-24 A																									
CHI-11-03-PEMB-0	Admin/C03-5- OFCI- Receive PEMB Procurement (1st Del) (Nucor) (SOW Del Date-10/3/24)	0	14-Oct-24 A			Procurement (1st Del) (Nucor) (SOW Del Date-10/3/24)																							
CHI-11-03-PEMB-0	Admin/C03-5- OFCI- PEMB Procurement (1st Del) (Nucor) Shipping/ ROJ	0	14-Oct-24 A	14-Oct-24 A		Procurement (1st Del) (Nucor) Shipping/ ROJ																							
CHI-11-03-PEMB-0	Admin/C03-5- OFCI- PEMB Procurement (1st Del) (Nucor) Delivered	0		14-Oct-24 A		Procurement (1st Del) (Nucor) Delivered																							
LV Switchgear		5	28-Feb-25	04-Mar-25	5	■ LV Switchgear																							
CHI-11-03-LVS-01	Admin/C03- OFCI- Receive LV Switchgear (LVS) (Eaton) (SOW Del Date- 2/28/25)	0	28-Feb-25*		5	◆ Admin/C03- OFCI- Receive LV Switchgear (LVS) (Eaton) (SOW Del Date-2/28/25)																							
CHI-11-03-LVS-02	Admin/C03- OFCI- LV Switchgear (LVS) (Eaton) Shipping/ ROJ	5	28-Feb-25	04-Mar-25	5	■ Admin/C03- OFCI- LV Switchgear (LVS) (Eaton) Shipping/ ROJ																							



## CHI11 Schedule Data Date 07-Feb-25

Actual Work
Critical Remaining Work
◆ Milestone
Project ID: CHI11\_W\_BLI-0\_2025-02-07-1
Schedule Printed 10-Feb-25

Remaining Work
Project Baseline Bar
◆ Project Baseline Milestone
Baseline:
Page 5 of 30

## CHI11 Schedule Data Date 07-Feb-25

Actual Work

Critical Remaining Work

Milestone

Milestone

Remaining Work

Project Baseline Bar

Project Baseline Milestone

Project Baseline Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:




Schedule Printed 10-Feb-25




Page 6 of 30

CHI11\_WeeklyUpdate\_BL1-0\_2025-02-07  
 CHI11 Schedule Data Date 07-Feb-25

CHI11\_WeeklyUpdate\_BL1-0\_2025-02-07  
 CHI11 Schedule Data Date 07-Feb-25

Activity Name		Remaining Duration	Start	Finish	Total Pkts	2025												2025											
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
CHI-11-04-ADP-02	C04- OFCI- Mech Power Distribution Panels (ADP) Shipping/ROJ	1	30-Mar-25	30-Mar-25	0																								
CHI-11-04-ADP-03	C04- OFCI- Mech Power Distribution Panels (ADP) Delivered	0		30-Mar-25	0																								
Utility Pad Mount Switchgear		5	23-Oct-24 A	29-Mar-25	45																								
CHI-11-04-UPM-01	C04- OFCI- Receive Utility Pad Mount Switchgear (UPM) (Del Date 8/30/2024)	0	23-Oct-24 A																										
CHI-11-04-UPM-02	C04- OFCI- Utility Pad Mount Switchgear (UPM) Shipping/ROJ	5	25-Mar-25	29-Mar-25	45																								
CHI-11-04-UPM-03	C04- OFCI- Utility Pad Mount Switchgear (UPM) Delivered	0		29-Mar-25	45																								
Pad Mounted Transformers		5	23-Oct-24 A	29-Mar-25	45																								
CHI-11-04-XFM-01	C04- OFCI- Receive Pad Mounted Transformers (XMF) (Del Date 8/30/2024)	0	23-Oct-24 A																										
CHI-11-04-XFM-02	C04- OFCI- Pad Mounted Transformers (XMF) Shipping/ROJ	5	25-Mar-25	29-Mar-25	45																								
CHI-11-04-XFM-03	C04- OFCI- Pad Mounted Transformers (XMF) Delivered	0		29-Mar-25	45																								
Main LV Switch Board		1	30-Mar-25	30-Mar-25	0																								
CHI-11-04-MSB-01	C04- OFCI- Receive Main LV Switch Board (MSB) (Del Date 3/30/2025)	0	30-Mar-25*		0																								
CHI-11-04-MSB-02	C04- OFCI- Main LV Switch Board (MSB) Shipping/ROJ	1	30-Mar-25	30-Mar-25	0																								
CHI-11-04-MSB-03	C04- OFCI- Main LV Switch Board (MSB) Delivered	0		30-Mar-25	0																								
COLO 5		52	02-Sep-24 A	15-May-25	31																								
Busway / Busplugs		5	08-May-25	12-May-25	21																								
CHI-11-05-BUS-01	C05- OFCI- Receive Busway / Busplugs (BSW) (Starline Holding) (SOW Del Date- 5/8/25)	0	08-May-25*		21																								
CHI-11-05-BUS-02	C05- OFCI- Busway / Busplugs (BSW) (Starline Holding) Shipping/ROJ	5	08-May-25	12-May-25	21																								
CHI-11-05-BUS-03	C05- OFCI- Busway / Busplugs (BSW) (Starline Holding) Delivered	0		12-May-25	21																								
LV Switchgear		5	30-Mar-25	03-Apr-25	17																								
CHI-11-05-LVS-01	C05- OFCI- Receive LV Switchgear (Eaton) (SOW Del Date- 3/30/25)	0	30-Mar-25*		17																								
CHI-11-05-LVS-02	C05- OFCI- LV Switchgear (Eaton) Shipping/ROJ	5	30-Mar-25	03-Apr-25	17																								
CHI-11-05-LVS-03	C05- OFCI- LV Switchgear (Eaton) Delivered	0		03-Apr-25	17																								
Automatic Transfer Switches		19	01-Apr-25	19-Apr-25	1																								
CHI-11-05-ATS-01	C05- OFCI- Receive Automatic Transfer Switches (ATS) (Schneider) (SOW Del Date- 4/1/25)	0	01-Apr-25*		19																								
CHI-11-05-ATS-02	C05- OFCI- Automatic Transfer Switches (ATS) (Schneider) Shipping/ROJ	1	19-Apr-25	19-Apr-25	1																								
CHI-11-05-ATS-03	C05- OFCI- Automatic Transfer Switches (ATS) (Schneider) Delivered	0		19-Apr-25	1																								
Elec Performance Monitoring System		1	20-Sep-24 A	19-Apr-25	1																								
CHI-11-05-EPMS-01	C05- OFCI- Receive Elec. Performance Monitoring Syst. (EPMS) (Schneider) (SOW Del Date- 8/31/24)	0	20-Sep-24 A																										
CHI-11-05-EPMS-02	C05- OFCI- Elec. Performance Monitoring Syst. (EPMS) (Schneider) Shipping/ROJ	1	19-Apr-25	19-Apr-25	1																								
CHI-11-05-EPMS-03	C05- OFCI- Elec. Performance Monitoring Syst. (EPMS) (Schneider) Delivered	0		19-Apr-25	1																								
Power Distribution Units		5	31-Jan-25 A	12-May-25	34																								
CHI-11-05-PDU-01	C05- OFCI- Receive Power Distribution Units (PDU) (ABB) (SOW Del Date- 5/8/25)	0	31-Jan-25 A																										
CHI-11-05-PDU-02	C05- OFCI- Power Distribution Units (PDU) (ABB) Shipping/ROJ	5	08-May-25*	12-May-25	34																								
CHI-11-05-PDU-03	C05- OFCI- Power Distribution Units (PDU) (ABB) Delivered	0		12-May-25	34																								
Air Handling Units		1	12-Sep-24 A	11-May-25	28																								
CHI-11-05-AHU-01	C05- OFCI- Receive Air Handling Units (AHU) (Stulz) (SOW Del Date- 9/16/24)	0	12-Sep-24 A																										
CHI-11-05-AHU-02	C05- OFCI- Air Handling Units (AHU) (Stulz) Shipping/ROJ	1	11-May-25	11-May-25	28																								
CHI-11-05-AHU-03	C05- OFCI- Air Handling Units (AHU) (Stulz) Delivered	0		11-May-25	28																								
Packaged Diesel Generator Set		5	17-Oct-24 A	15-May-25	19																								
CHI-11-05-GEN-01	C05- OFCI- Receive Packaged Diesel Generator Set (GPC) (CAT Holt) (SOW Del Date- 6/26/24)	0	17-Oct-24 A																										
CHI-11-05-GEN-02	C05- OFCI- Packaged Diesel Generator Set (GPC) (CAT Holt) Shipping/ROJ	5	11-May-25	15-May-25	19																								
CHI-11-05-GEN-03	C05- OFCI- Packaged Diesel Generator Set (GPC) (CAT Holt) Delivered	0		15-May-25	19																								
Medium Voltage Switchgear		5	30-Oct-24 A	06-May-25	26																								
CHI-11-05-MVS-01	C05- OFCI- Receive Medium Voltage Switchgear (MVS) (JDC Power Sys) (SOW Del Date- 10/30/24)	0	30-Oct-24 A																										
CHI-11-05-MVS-02	C05- OFCI- Medium Voltage Switchgear (MVS) (JDC Power Sys) Shipping/ROJ	5	02-May-25	06-May-25	26																								
CHI-11-05-MVS-03	C05- OFCI- Medium Voltage Switchgear (MVS) (JDC Power Sys) Delivered	0		06-May-25	26																								
UPS System W / Battery		5	02-Sep-24 A	29-Mar-25	22																								
CHI-11-05-UPS-01	C05- OFCI- Received SUB Warehouse 12/28/2023 Static UPS System W/Batt (UPS) (Eaton) (SOW Del Date- 12/11/23)	0	02-Sep-24 A																										
CHI-11-05-UPS-02	C05- OFCI- Static UPS System W/Batt (UPS) (Eaton) Shipping/ROJ	5	25-Mar-25	29-Mar-25	22																								

 Actual Work    
  Critical Remaining Work    
  Milestone

 Remaining Work    
  Project Baseline Bar    
  Project Baseline Milestone

 Actual Work    
  Critical Remaining Work    
  Milestone    
 Project ID: CHI11\_W\_BLI-0\_2025-02-07-1

 Remaining Work    
  Project Baseline Bar    
  Project Baseline Milestone    
 Baseline:

■ Actual Work     ■ Critical Remaining Work     ◆ ◆ Milestone     **Project ID: CHI11\_W\_BLI-0\_2025-02-07-1**  
■ Remaining Work     ■ Project Baseline Bar     ◆ ◆ Project Baseline Milestone     **Baseline:**     **Schedule Printed 10-Feb-25**  
Page 7 of 30



CHI11_WeeklyUpdate_BL1-0_2025-02-07																											
CHI11 Schedule Data Date 07-Feb-25																											
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026									
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
C05- OFCI- Static UPS System W/Batt (UPS) (Eaton) Delivered	CHI-11-05-UPS-03	0		29-Mar-25	22																						
	Auto Transfer Control Panel	5	30-Mar-25	04-Apr-25	17																						
	CHI-11-05-TCP-01	0	30-Mar-25*		17																						
	CHI-11-05-TCP-02	5	30-Mar-25	04-Apr-25	17																						
	CHI-11-05-TCP-03	0		04-Apr-25	17																						
	Building Automation System	5	22-Apr-25	27-Apr-25	45																						
	CHI-11-05-BAS-01	0	22-Apr-25*		45																						
	CHI-11-05-BAS-02	5	22-Apr-25	27-Apr-25	45																						
	CHI-11-05-BAS-03	0		27-Apr-25	45																						
	Auxillary Power Distribution	5	30-Mar-25	04-Apr-25	17																						
	CHI-11-05-ADP-01	0	30-Mar-25*		17																						
	CHI-11-05-ADP-02	5	30-Mar-25	04-Apr-25	17																						
	CHI-11-05-ADP-03	0		04-Apr-25	17																						
	Utility Pad Mount Switchgear	5	23-Oct-24 A	06-May-25	23																						
	CHI-11-05-UPM-01	0	23-Oct-24 A																								
	CHI-11-05-UPM-02	5	02-May-25	06-May-25	23																						
	CHI-11-05-UPM-03	0		06-May-25	23																						
	Pad Mounted Transformers	5	30-Oct-24 A	06-May-25	21																						
	CHI-11-05-XFM-01	0	30-Oct-24 A																								
	CHI-11-05-XFM-02	5	02-May-25	06-May-25	21																						
CHI-11-05-XFM-03	0		06-May-25	21																							
Main LV Switch Board	5	30-Mar-25	04-Apr-25	17																							
CHI-11-05-MSB-01	0	30-Mar-25*		17																							
CHI-11-05-MSB-02	5	30-Mar-25	04-Apr-25	17																							
CHI-11-05-MSB-03	0		04-Apr-25	17																							
CFCI (Critical Only)		285	07-Aug-24 A	21-Nov-25	56													CFCI (Critical Only)									
CHI-11-CFCI-10	CFCI- MV Metering Cabinet - Substitute [43 Weeks]	131	07-Aug-24 A	18-Jun-25	9													CFCI- MV Metering Cabinet - Substitute [43 Weeks]									
CHI-11-CFCI-15	CFCI- MV Metering Cabinet - *Not Used* [65 Weeks] - Not Tied	285	07-Aug-24 A	21-Nov-25	56													CFCI- MV Metering Cabinet - *Not Used* [65 Weeks] - Not Tied									
CHI-11-CFCI-20	CFCI- MV Cables Fabrication/ Lead Time	77	17-Aug-24 A	24-Apr-25	5													CFCI- MV Cables Fabrication/ Lead Time									
CHI-11-CFCI-25	CFCI- Cable Bus Fabrication/ Lead Time	32	18-Nov-24 A	10-Mar-25	22													CFCI- Cable Bus Fabrication/ Lead Time									
CHI-11-CFCI-30	CFCI- HACs Fabrication/ Lead Time	34	06-Dec-24 A	12-Mar-25	22													CFCI- HACs Fabrication/ Lead Time									
Construction		228	24-Jul-24 A	19-Nov-25	0													Construction									
Site Prep/ Mobilization		0	24-Jul-24 A	16-Sep-24 A																							
CHI11-MOB-10	Site Mobilization	0	24-Jul-24 A																								
CHI11-MOB-15	Set-Up Trailers & Install Temp Utilities	0	25-Jul-24 A	16-Sep-24 A																							
CHI11-MOB-20	Fine Grading Building Pad	0	19-Aug-24 A	04-Sep-24 A																							
Site Utilities		89	08-Oct-24 A	29-May-25	34													Site Utilities									
Overall		89	08-Oct-24 A	29-May-25	34													Overall									
CHI11-SU-10	Install Deep Telecom	0	08-Oct-24 A	14-Nov-24 A																							
CHI11-SU-30	Install Storm Lines	0	09-Oct-24 A	26-Dec-24 A														Lines									
CHI11-SU-15	Install MV Ductbanks	3	25-Oct-24 A	11-Feb-25	99													Install MV Ductbanks									
CHI11-SU-35	Install Sanitary Lines	4	04-Nov-24 A	12-Feb-25	98													Install Sanitary Lines									
CHI11-SU-40	Install Water Line	4	04-Nov-24 A	12-Feb-25	98													Install Water Line									
CHI11-SU-80	Install COLO3 Perf & Roof-Drains Pipe	5	06-Mar-25	11-Mar-25	64													Install COLO3 Perf & Roof-Drains Pipe									
CHI11-SU-90	Install COLO4 Perf & Roof-Drains Pipe	5	15-Apr-25	19-Apr-25	65													Install COLO4 Perf & Roof-Drains Pipe									
CHI11-SU-50	Permanent Power (Need by Date)	0	05-May-25		33													Permanent Power (Need by Date)									
CHI11-SU-100	Install COLO5 Perf & Roof-Drains Pipe	5	22-May-25	29-May-25	13													Install COLO5 Perf & Roof-Drains Pipe									
Under Building Pad		0	08-Oct-24 A	15-Nov-24 A																							
CHI11-SU-20	Install UG Telecom (under Building Pad)	0	08-Oct-24 A	10-Oct-24 A														Pad)									
CHI11-SU-25	Install UG Electrical / UPM Crossing (under Building Pad)	0	25-Oct-24 A	13-Nov-24 A														Crossing (under Building Pad)									

Actual Work

Critical Remaining Work

Milestone

Remaining Work

Project Baseline Bar

Project Baseline Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 8 of 30



CHI11_WeeklyUpdate_BL1-0_2025-02-07																																
CHI11 Schedule Data Date 07-Feb-25																																
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026														
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
	CHI11-SU-45 Backfill after UG work (MV / Telecom)	0	05-Nov-24 A	15-Nov-24 A		/ / Telecom)																										
	Foundations	0	19-Sep-24 A	12-Nov-24 A																												
	CHI11-FDN-10 Foundations / Stem Walls (50% Complete)	0	19-Sep-24 A	09-Oct-24 A		plete)																										
	CHI11-FDN-15 Foundations / Stem Walls (100% Complete)	0	10-Oct-24 A	12-Nov-24 A		00% Complete)																										
	Core & Shell	14	14-Oct-24 A	24-Feb-25	42	Core & Shell																										
	Admin/ COLO 3	0	14-Oct-24 A	01-Feb-25 A		Admin/ COLO 3																										
	CHI11-03-C&S-10 Admin/C03- Install Primary Steel	0	14-Oct-24 A	07-Nov-24 A		eel																										
	CHI11-03-C&S-20 Admin/C03- UG MEP Work AMS/Gibson	0	13-Nov-24 A	14-Dec-24 A		MEP Work AMS/Gibson																										
	CHI11-03-C&S-25 Admin/C03- Install Exterior Wall Panels	0	18-Nov-24 A	14-Dec-24 A		all Exterior Wall Panels																										
	CHI11-03-C&S-15 Admin/C03- Install Roof Panels	0	26-Nov-24 A	14-Dec-24 A		all Roof Panels																										
	CHI11-03-C&S-39 Admin/C03- Weather Days 6/15	0	16-Dec-24 A	21-Dec-24 A		eather Days 6/15																										
	CHI11-03-C&S-35 Admin/C03- Prep / Place SOG	0	23-Dec-24 A	06-Jan-25 A		03- Prep / Place SOG																										
	CHI11-03-C&S-40 Admin/C03- Install Misc. Metals (Trims, Gutters)	0	06-Jan-25 A	01-Feb-25 A		Admin/C03- Install Misc. Metals (Trims, Gutters)																										
	CHI11-03-C&S-30 Admin/C03- Install Louvers & Dampers	0	08-Jan-25 A	01-Feb-25 A		Admin/C03- Install Louvers & Dampers																										
	COLO 4	2	01-Nov-24 A	10-Feb-25	49	COLO 4																										
	CHI11-04-C&S-10 C04- Install Primary Steel	0	01-Nov-24 A	20-Nov-24 A																												
	CHI11-04-C&S-25 C04- Install Exterior Wall Panels	0	09-Dec-24 A	20-Dec-24 A		Exterior Wall Panels																										
	CHI11-04-C&S-40 C04- Install Misc. Metals (Trims, Gutters)	0	12-Dec-24 A	03-Feb-25 A		C04- Install Misc. Metals (Trims, Gutters)																										
	CHI11-04-C&S-20 C04- UG MEP Work AMS/Gibson	0	12-Dec-24 A	06-Jan-25 A		MEP Work AMS/Gibson																										
	CHI11-04-C&S-35 C04- Install Louvers & Dampers	2	16-Dec-24 A	10-Feb-25	24	C04- Install Louvers & Dampers																										
	CHI11-04-C&S-15 C04- Install Roof Panels	0	21-Dec-24 A	11-Jan-25 A		install Roof Panels																										
	CHI11-04-C&S-30 C04- Prep / Place SOG	0	07-Jan-25 A	17-Jan-25 A		Prep / Place SOG																										
	COLO 5	14	12-Nov-24 A	24-Feb-25	42	COLO 5																										
	CHI11-05-C&S-10 C05- Install Primary Steel	0	12-Nov-24 A	21-Nov-24 A		Steel																										
	CHI11-05-C&S-20 C05- UG MEP Work AMS/Gibson	0	04-Dec-24 A	22-Jan-25 A		- UG MEP Work AMS/Gibson																										
	CHI11-05-C&S-25 C05- Install Exterior Wall Panels	0	20-Dec-24 A	17-Jan-25 A		Install Exterior Wall Panels																										
	CHI11-05-C&S-15 C05- Install Roof Panels	0	08-Jan-25 A	17-Jan-25 A		Install Roof Panels																										
	CHI11-05-C&S-40 C05- Install Misc. Metals (Trims, Gutters)	6	30-Jan-25 A	18-Feb-25	42	C05- Install Misc. Metals (Trims, Gutters)																										
	CHI11-05-C&S-30 C05- Prep / Place SOG	1	07-Feb-25	07-Feb-25	34	C05- Prep / Place SOG																										
	CHI11-05-C&S-35 C05- Install Louvers & Dampers	11	12-Feb-25	24-Feb-25	42	C05- Install Louvers & Dampers																										
	Electrical Yard	105	03-Feb-25 A	18-Jun-25	61	Electrical Yard																										
	Admin/ COLO 3	93	03-Feb-25 A	03-Jun-25	4	Admin/COLO 3																										
	CHI11-03-YARD-10 C03/Yard- Build Equipment Pads for XFMs	5	03-Feb-25 A	13-Feb-25	24	C03/Yard- Build Equipment Pads for XFMs																										
	CHI11-03-YARD-15 C03/Yard- Build Equipment Pads for UPMs	5	03-Feb-25 A	13-Feb-25	24	C03/Yard- Build Equipment Pads for UPMs																										
	CHI11-03-YARD-20 C03/Yard- Build Equipment Pads for UMSs	14	03-Feb-25 A	24-Feb-25	24	C03/Yard- Build Equipment Pads for UMSs																										
	CHI11-03-YARD-25 C03/Yard- Build Equipment Pads for Generators	19	03-Feb-25 A	03-Mar-25	24	C03/Yard- Build Equipment Pads for Generators																										
	CHI11-03-YARD-30 C03/Yard- Install XFMs	11	04-Mar-25	15-Mar-25	27	C03/Yard- Install XFMs																										
	CHI11-03-YARD-35 C03/Yard- Install UPMs	11	04-Mar-25	15-Mar-25	27	C03/Yard- Install UPMs																										
	CHI11-03-YARD-40 C03/Yard- Install UMSs	11	04-Mar-25	15-Mar-25	27	C03/Yard- Install UMSs																										
	CHI11-03-YARD-45 C03/Yard- Install Generators	11	04-Mar-25	15-Mar-25	27	C03/Yard- Install Generators																										
	CHI11-03-C&S-45 Admin/C03- Weather Days 9/15	9	17-Mar-25	27-Mar-25	27	Admin/C03- Weather Days 9/15																										
	CHI11-03-YARD-50 C03/Yard- MV Cable Pulling & Terminating to Cell 1	8	25-Apr-25	05-May-25	4	C03/Yard- MV Cable Pulling & Terminating to Cell 1																										
	CHI11-03-YARD-55 C03/Yard- MV Cable Pulling & Terminating to Cell 2	8	06-May-25	14-May-25	4	C03/Yard- MV Cable Pulling & Terminating to Cell 2																										
	CHI11-03-YARD-60 C03/Yard- MV Cable Pulling & Terminating to Cell 4	8	15-May-25	23-May-25	4	C03/Yard- MV Cable Pulling & Terminating to Cell 4																										
	CHI11-03-YARD-65 C03/Yard- MV Cable Pulling & Terminating to Cell 3	7	27-May-25	03-Jun-25	4	C03/Yard- MV Cable Pulling & Terminating to Cell 3																										
	COLO 4	83	21-Feb-25	04-Jun-25	37	COLO 4																										
	CHI11-04-YARD-10 C04/Yard- Build Equipment Pads for XFMs	9	21-Feb-25*	04-Mar-25	13	C04/Yard- Build Equipment Pads for XFMs																										
	CHI11-04-YARD-15 C04/Yard- Build Equipment Pads for UPMs	9	05-Mar-25	14-Mar-25	13	C04/Yard- Build Equipment Pads for UPMs																										
	CHI11-04-YARD-20 C04/Yard- Build Equipment Pads for UMSs	9	15-Mar-25	26-Mar-25	13	C04/Yard- Build Equipment Pads for UMSs																										
	CHI11-04-YARD-25 C04/Yard- Build Equipment Pads for Generators	9	27-Mar-25	05-Apr-25	13	C04/Yard- Build Equipment Pads for Generators																										

Actual Work

Remaining Work

Critical Remaining Work

Project Baseline Bar

◆ Milestone

◆ Project Baseline Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 9 of 30

CHI11_WeeklyUpdate_BL1-0_2025-02-07																														
CHI11 Schedule Data Date 07-Feb-25																														
Activity ID		Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026											
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
	CHI11-04-YARD-30	C04/Yard- Install XFMs	11	02-Apr-25	15-Apr-25	34																								
	CHI11-04-YARD-35	C04/Yard- Install UPMs	11	02-Apr-25	15-Apr-25	34																								
	CHI11-04-YARD-40	C04/Yard- Install UMSs	11	02-Apr-25	15-Apr-25	34																								
	CHI11-04-YARD-45	C04/Yard- Install Generators	11	11-Apr-25	24-Apr-25	26																								
	CHI11-04-YARD-50	C04/Yard- MV Cable Pulling & Terminating to Cell 1	8	25-Apr-25	05-May-25	26																								
	CHI11-04-YARD-55	C04/Yard- MV Cable Pulling & Terminating to Cell 2	8	06-May-25	14-May-25	37																								
	CHI11-04-YARD-60	C04/Yard- MV Cable Pulling & Terminating to Cell 4	8	15-May-25	23-May-25	37																								
	CHI11-04-YARD-65	C04/Yard- MV Cable Pulling & Terminating to Cell 3	8	27-May-25	04-Jun-25	37																								
	COLO 5		66	28-Mar-25	18-Jun-25	61																								
	CHI11-05-YARD-10	C05/Yard- Build Equipment Pads for XFMs	9	28-Mar-25	07-Apr-25	13																								
	CHI11-05-YARD-15	C05/Yard- Build Equipment Pads for UPMs	9	08-Apr-25	18-Apr-25	13																								
	CHI11-05-YARD-20	C05/Yard- Build Equipment Pads for UMSs	9	19-Apr-25	29-Apr-25	13																								
	CHI11-05-YARD-25	C05/Yard- Build Equipment Pads for Generators	9	30-Apr-25	10-May-25	13																								
	CHI11-05-YARD-30	C05/Yard- MV Cable Pulling & Terminating(To Junction Box) to Cell 1	8	02-May-25	12-May-25	41																								
	CHI11-05-YARD-35	C05/Yard- Install XFMs	11	12-May-25	23-May-25	13																								
	CHI11-05-YARD-40	C05/Yard- MV Cable Pulling & Terminating(To Junction Box) to Cell 2	8	13-May-25	21-May-25	46																								
	CHI11-05-YARD-45	C05/Yard- Install UPMs	10	14-May-25	27-May-25	13																								
	CHI11-05-YARD-50	C05/Yard- Install UMSs	10	16-May-25	29-May-25	13																								
	CHI11-05-YARD-55	C05/Yard- Install Generators	10	19-May-25	31-May-25	13																								
	CHI11-05-YARD-60	C05/Yard- MV Cable Pulling & Terminating(To Junction Box) to Cell 4	7	22-May-25	31-May-25	47																								
	CHI11-05-YARD-65	C05/Yard- Terminate MV Gear - Cell 1	4	30-May-25	03-Jun-25	44																								
	CHI11-05-YARD-70	C05/Yard- MV Cable Pulling & Terminating(To Junction Box) to Cell 3	8	02-Jun-25	10-Jun-25	47																								
	CHI11-05-YARD-75	C05/Yard- Terminate MV Gear - Cell 2	4	04-Jun-25	07-Jun-25	53																								
	CHI11-05-YARD-80	C05/Yard- Terminate MV Gear - Cell 4	4	09-Jun-25	12-Jun-25	57																								
	CHI11-05-YARD-85	C05/Yard- Terminate MV Gear - Cell 3	4	13-Jun-25	18-Jun-25	61																								
	Fitout		156	08-Jan-25 A	21-Aug-25	5																								
	Admin Area		87	08-Jan-25 A	27-May-25	30																								
	CHI11-ADMIN-99	AJ Admin Area MOB & Layout Framing	0	08-Jan-25 A	13-Jan-25 A																									
	Beneficial Use Rooms		87	15-Jan-25 A	27-May-25	30																								
	Electrical Room		56	15-Jan-25 A	17-Apr-25	57																								
	CHI11-ADMIN-10	Admin/Elec Rm- Fire Protection OH R/I	0	15-Jan-25 A	20-Jan-25 A																									
	CHI11-ADMIN-15	Admin/ Elec Rm- Framing	5	17-Jan-25 A	13-Feb-25	62																								
	CHI11-ADMIN-25	Admin/ Elec Rm- MEP Rough-In & OH	6	20-Jan-25 A	14-Feb-25	23																								
	CHI11-ADMIN-50	Admin/ Elec Rm- Top Out Drywall - Ceiling Steel Height	2	14-Feb-25	15-Feb-25	62																								
	CHI11-ADMIN-80	Admin/ Elec Rm- Secondary / Ceiling Steel	1	15-Feb-25	15-Feb-25	62																								
	CHI11-ADMIN-105	Admin/ Elec Rm- Finsh Drywall and Wall Protection	4	17-Feb-25	20-Feb-25	62																								
	CHI11-ADMIN-200	Admin/ Elec Rm- Paint	2	21-Feb-25	22-Feb-25	62																								
	CHI11-ADMIN-220	Admin/ Elec Rm- Cable Tray / Ceiling Steel Height	1	24-Feb-25	24-Feb-25	99																								
	CHI11-ADMIN-230	Admin/ Elec Rm- Set Electrical Equipment in Admin	8	03-Mar-25	11-Mar-25	57																								
	CHI11-ADMIN-355	Admin/ Elec Rm- Pull Feeders to Admin	14	12-Mar-25	28-Mar-25	57																								
	CHI11-ADMIN-435	Admin/ Elec Rm- Pull Branches From Admin	12	29-Mar-25	11-Apr-25	57																								
	CHI11-ADMIN-460	Admin/ Elec Rm- Terminate Electrical / Mechanical Equipment	4	14-Apr-25	17-Apr-25	57																								
	Entry Room 1		22	15-Jan-25 A	06-Mar-25	91																								
	CHI11-ADMIN-20	Admin/ Ent Rm-01- Fire Protection OH R/I	0	15-Jan-25 A	23-Jan-25 A																									
	CHI11-ADMIN-30	Admin/ Ent Rm-01- Framing	5	17-Jan-25 A	13-Feb-25	23																								
	CHI11-ADMIN-55	Admin/ Ent Rm-01- MEP Rough-In & OH	6	24-Jan-25 A	14-Feb-25	23																								
	CHI11-ADMIN-85	Admin/ Ent Rm-01- Top Out Drywall - Ceiling Steel Height	2	15-Feb-25	17-Feb-25	91																								
	CHI11-ADMIN-120	Admin/ Ent Rm-01- Secondary / Ceiling Steel	1	18-Feb-25	18-Feb-25	91																								
	CHI11-ADMIN-155	Admin/ Ent Rm-01- Finsh Drywall and Wall Protection	4	19-Feb-25	22-Feb-25	91																								
	CHI11-ADMIN-235	Admin/ Ent Rm-01- Paint	2	24-Feb-25	25-Feb-25	91																								

Actual Work

Remaining Work

Critical Remaining Work

Project Baseline Bar

Milestone

Project Baseline Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 10 of 30

CHI11_WeeklyUpdate_BL1-0_2025-02-07																													
CHI11 Schedule Data Date 07-Feb-25																													
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026											
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
	CHI11-ADMIN-26 Admin/ Ent Rm-01 - Install Raceway	3	26-Feb-25	28-Feb-25	91	<div><div></div></div>	Admin/ Ent Rm-01 - Install Raceway																						
	CHI11-ADMIN-31 Admin/ Ent Rm-01 - Set ER-1 Equipment	4	03-Mar-25	06-Mar-25	91	<div><div></div></div>	Admin/ Ent Rm-01 - Set ER-1 Equipment																						
	Entry Room 2	22	15-Jan-25 A	06-Mar-25	91	<div><div></div></div>	Entry Room 2																						
	CHI11-ADMIN-35 Admin/ Ent Rm-02- Fire Protection OH R/I	0	15-Jan-25 A	23-Jan-25 A		<div><div></div></div>	min/ Ent Rm-02- Fire Protection OH R/I																						
	CHI11-ADMIN-40 Admin/ Ent Rm-02- Framing	11	17-Jan-25 A	20-Feb-25	23	<div><div></div></div>	Admin/ Ent Rm-02- Framing																						
	CHI11-ADMIN-90 Admin/ Ent Rm-02- MEP Rough-In & OH	6	27-Jan-25 A	14-Feb-25	23	<div><div></div></div>	Admin/ Ent Rm-02- MEP Rough-In & OH																						
	CHI11-ADMIN-125 Admin/ Ent Rm-02- Top Out Drywall - Ceiling Steel Height	2	15-Feb-25	17-Feb-25	91	<div><div></div></div>	Admin/ Ent Rm-02- Top Out Drywall - Ceiling Steel Height																						
	CHI11-ADMIN-170 Admin/ Ent Rm-02- Secondary / Ceiling Steel	1	18-Feb-25	18-Feb-25	91	<div><div></div></div>	Admin/ Ent Rm-02- Secondary / Ceiling Steel																						
	CHI11-ADMIN-195 Admin/ Ent Rm-02- Finsh Drywall and Wall Protection	4	19-Feb-25	22-Feb-25	91	<div><div></div></div>	Admin/ Ent Rm-02- Finsh Drywall and Wall Protection																						
	CHI11-ADMIN-265 Admin/ Ent Rm-02- Paint	2	24-Feb-25	25-Feb-25	91	<div><div></div></div>	Admin/ Ent Rm-02- Paint																						
	CHI11-ADMIN-285 Admin/ Ent Rm-02- Install Raceway	3	26-Feb-25	28-Feb-25	91	<div><div></div></div>	Admin/ Ent Rm-02- Install Raceway																						
	CHI11-ADMIN-345 Admin/ Ent Rm-02- Set ER-2 Equipment	4	03-Mar-25	06-Mar-25	91	<div><div></div></div>	Admin/ Ent Rm-02- Set ER-2 Equipment																						
	FCR (Facilities Control Room)	83	16-Jan-25 A	20-May-25	30	<div><div></div></div>	FCR (Facilities Control Room)																						
	CHI11-ADMIN-45 ADMIN/ FCR- Fire Protection OH R/I	0	16-Jan-25 A	23-Jan-25 A		<div><div></div></div>	MIN/ FCR- Fire Protection OH R/I																						
	CHI11-ADMIN-130 ADMIN/ FCR- MEP Rough-In & OH	6	29-Jan-25 A	14-Feb-25	23	<div><div></div></div>	ADMIN/ FCR- MEP Rough-In & OH																						
	CHI11-ADMIN-60 ADMIN/ FCR- Framing	1	15-Feb-25	15-Feb-25	30	<div><div></div></div>	ADMIN/ FCR- Framing																						
	CHI11-ADMIN-175 ADMIN/ FCR- Top Out Drywall - Ceiling Steel Height	2	17-Feb-25	18-Feb-25	30	<div><div></div></div>	ADMIN/ FCR- Top Out Drywall - Ceiling Steel Height																						
	CHI11-ADMIN-205 ADMIN/ FCR- Secondary / Ceiling Steel	1	19-Feb-25	19-Feb-25	30	<div><div></div></div>	ADMIN/ FCR- Secondary / Ceiling Steel																						
	CHI11-ADMIN-225 ADMIN/ FCR- Finsh Drywall and Wall Protection	4	20-Feb-25	24-Feb-25	30	<div><div></div></div>	ADMIN/ FCR- Finsh Drywall and Wall Protection																						
	CHI11-ADMIN-290 ADMIN/ FCR- Paint	2	25-Feb-25	26-Feb-25	30	<div><div></div></div>	ADMIN/ FCR- Paint																						
	CHI11-ADMIN-325 ADMIN/ FCR- Install Raceway	3	27-Feb-25	03-Mar-25	30	<div><div></div></div>	ADMIN/ FCR- Install Raceway																						
	CHI11-ADMIN-375 ADMIN/ FCR- Set FCR Equipment	4	04-Mar-25	07-Mar-25	30	<div><div></div></div>	ADMIN/ FCR- Set FCR Equipment																						
	CHI11-ADMIN-395 ADMIN/ FCR- Pull Fiber For EPMS VLAN	12	08-Mar-25	21-Mar-25	30	<div><div></div></div>	ADMIN/ FCR- Pull Fiber For EPMS VLAN																						
	CHI11-ADMIN-400 ADMIN/ FCR- Pull Copper for EPMS VLAN	12	08-Mar-25	21-Mar-25	30	<div><div></div></div>	ADMIN/ FCR- Pull Copper for EPMS VLAN																						
	CHI11-ADMIN-445 ADMIN/ FCR- Pull Fiber For Tahuya VLAN	12	24-Mar-25	05-Apr-25	30	<div><div></div></div>	ADMIN/ FCR- Pull Fiber For Tahuya VLAN																						
	CHI11-ADMIN-450 ADMIN/ FCR- Pull Copper for Tahuya VLAN	12	24-Mar-25	05-Apr-25	30	<div><div></div></div>	ADMIN/ FCR- Pull Copper for Tahuya VLAN																						
	CHI11-ADMIN-465 ADMIN/ FCR- Pull Fiber For BAS VLAN	12	07-Apr-25	21-Apr-25	30	<div><div></div></div>	ADMIN/ FCR- Pull Fiber For BAS VLAN																						
	CHI11-ADMIN-470 ADMIN/ FCR- Pull Copper for BAS VLAN	12	07-Apr-25	21-Apr-25	30	<div><div></div></div>	ADMIN/ FCR- Pull Copper for BAS VLAN																						
	CHI11-ADMIN-475 ADMIN/ FCR- Pull Fiber/Copper For CORPNET Network	12	22-Apr-25	06-May-25	30	<div><div></div></div>	ADMIN/ FCR- Pull Fiber/Copper For CORPNET Network																						
	CHI11-ADMIN-480 ADMIN/ FCR- Pull Fiber For CEI Network	12	07-May-25	20-May-25	30	<div><div></div></div>	ADMIN/ FCR- Pull Fiber For CEI Network																						
	SER (Security Equipment Room)	17	16-Jan-25 A	07-Mar-25	90	<div><div></div></div>	SER (Security Equipment Room)																						
	CHI11-ADMIN-65 ADMIN/ SER- Fire Protection OH R/I	0	16-Jan-25 A	23-Jan-25 A		<div><div></div></div>	MIN/ SER- Fire Protection OH R/I																						
	CHI11-ADMIN-180 ADMIN/ SER- MEP Rough-In & OH	2	15-Feb-25	17-Feb-25	23	<div><div></div></div>	ADMIN/ SER- MEP Rough-In & OH																						
	CHI11-ADMIN-70 ADMIN/ SER- Framing	1	18-Feb-25*	18-Feb-25	90	<div><div></div></div>	ADMIN/ SER- Framing																						
	CHI11-ADMIN-210 ADMIN/ SER- Top Out Drywall - Ceiling Steel Height	2	19-Feb-25	20-Feb-25	90	<div><div></div></div>	ADMIN/ SER- Top Out Drywall - Ceiling Steel Height																						
	CHI11-ADMIN-240 ADMIN/ SER- Secondary / Ceiling Steel	1	21-Feb-25	21-Feb-25	90	<div><div></div></div>	ADMIN/ SER- Secondary / Ceiling Steel																						
	CHI11-ADMIN-255 ADMIN/ SER- Finsh Drywall	2	22-Feb-25	24-Feb-25	90	<div><div></div></div>	ADMIN/ SER- Finsh Drywall																						
	CHI11-ADMIN-295 ADMIN/ SER- Paint	2	25-Feb-25	26-Feb-25	90	<div><div></div></div>	ADMIN/ SER- Paint																						
	CHI11-ADMIN-330 ADMIN/ SER- Install Raceway	3	27-Feb-25	03-Mar-25	90	<div><div></div></div>	ADMIN/ SER- Install Raceway																						
	CHI11-ADMIN-370 ADMIN/ SER- Set SER Room Equipment	4	04-Mar-25	07-Mar-25	90	<div><div></div></div>	ADMIN/ SER- Set SER Room Equipment																						
	STORAGE (High Value & Secure) Rooms	36	16-Jan-25 A	02-Apr-25	69	<div><div></div></div>	STORAGE (High Value & Secure) Rooms																						
	CHI11-ADMIN-75 Admin/ High Value Rm- Fire Protection OH R/I	0	16-Jan-25 A	23-Jan-25 A		<div><div></div></div>	min/ High Value Rm- Fire Protection OH R/I																						
	CHI11-ADMIN-215 Admin/ High Value Rm- MEP Rough-In & OH	2	18-Feb-25	19-Feb-25	23	<div><div></div></div>	Admin/ High Value Rm- MEP Rough-In & OH																						
	CHI11-ADMIN-95 Admin/ High Value Rm- Framing	1	20-Feb-25*	20-Feb-25	69	<div><div></div></div>	Admin/ High Value Rm- Framing																						
	CHI11-ADMIN-245 Admin/ High Value Rm- Top Out Drywall - Ceiling Steel Height	2	21-Feb-25	22-Feb-25	69	<div><div></div></div>	Admin/ High Value Rm- Top Out Drywall - Ceiling Steel Height																						
	CHI11-ADMIN-270 Admin/ High Value Rm- Install Ductwork and Cracs	15	24-Feb-25	13-Mar-25	69	<div><div></div></div>	Admin/ High Value Rm- Install Ductwork and Cracs																						
	CHI11-ADMIN-420 Admin/ High Value Rm- Finsh Drywall	4	14-Mar-25	18-Mar-25	69	<div><div></div></div>	Admin/ High Value Rm- Finsh Drywall																						
	CHI11-ADMIN-430 Admin/ High Value Rm- Paint	2	19-Mar-25	20-Mar-25	69	<div><div></div></div>	Admin/ High Value Rm- Paint																						
	CHI11-ADMIN-440 Admin/ High Value Rm- Fit-out	10	21-Mar-25	02-Apr-25	69	<div><div></div></div>	Admin/ High Value Rm- Fit-out																						
	Pre-Energization Checks	4	21-May-25	27-May-25	30	<div><div></div></div>	Pre-Energization Checks																						

Actual Work

 Critical Remaining Work

Remaining Work

Project Baseline Bar

Milestone

Project Baseline Milestone







Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 11 of 30







## CHI11 Schedule Data Date 07-Feb-25

 Actual Work
 Critical Remaining Work
 Milestone
 Remaining Work
 Project Baseline Bar
 Project Baseline Milestone
Project ID: CHI11\_W\_BLI-0\_2025-02-07-1
Schedule Printed 10-Feb-25

Baseline:
Page 12 of 30









## CHI11 Schedule Data Date 07-Feb-25

 Actual Work
 Critical Remaining Work
 Milestone
 Remaining Work
 Project Baseline Bar
 Project Baseline Milestone
Project ID: CHI11\_W\_BLI-0\_2025-02-07-1
Schedule Printed 10-Feb-25

Baseline:
Page 13 of 30

## CHI11 Schedule Data Date 07-Feb-25







 Actual Work
 Critical Remaining Work
 Milestone
 Remaining Work
 Project Baseline Bar
 Project Baseline Milestone
Project ID: CHI11\_W\_BLI-0\_2025-02-07-1
Schedule Printed 10-Feb-25

Baseline:
Page 14 of 30

CHI11_WeeklyUpdate_BL1-0_2025-02-07																																																		
CHI11 Schedule Data Date 07-Feb-25																																																		
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026																																
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																						
	CHI11-03-02-195 C03/02-Mech Gallery- Install Ceiling Grid + Device Tiles	4	05-Mar-25	08-Mar-25	41	<div><div></div><div>C03/02-Mech Gallery- Install Ceiling Grid + Device Tiles</div></div>																																												
	CHI11-03-02-205 C03/02-Mech Gallery- Paint Dry-Wall	2	06-Mar-25	07-Mar-25	41	<div><div></div><div>C03/02-Mech Gallery- Paint Dry-Wall</div></div>																																												
	CHI11-03-02-225 C03/02-Mech Gallery- General Cleaning	3	08-Mar-25	11-Mar-25	41	<div><div></div><div>C03/02-Mech Gallery- General Cleaning</div></div>																																												
	CHI11-03-02-230 C03/02-Mech Gallery- Install Cable Trays / Pathways	2	10-Mar-25	11-Mar-25	41	<div><div></div><div>C03/02-Mech Gallery- Install Cable Trays / Pathways</div></div>																																												
	CHI11-03-02-235 C03/02-Mech Gallery- Install BAS Equipments	10	10-Mar-25	20-Mar-25	45	<div><div></div><div>C03/02-Mech Gallery- Install BAS Equipments</div></div>																																												
	CHI11-03-02-240 C03/02-Mech Gallery- Set Mechanical Equipments	4	12-Mar-25	15-Mar-25	41	<div><div></div><div>C03/02-Mech Gallery- Set Mechanical Equipments</div></div>																																												
	CHI11-03-02-255 C03/02-Mech Gallery- Pull Cable to Mechanical Equipments [From Electrical Room]	12	17-Mar-25	31-Mar-25	41	<div><div></div><div>C03/02-Mech Gallery- Pull Cable to Mechanical Equipments [From Electrical Room]</div></div>																																												
	CHI11-03-02-270 C03/02-Mech Gallery- Pull & Terminate BAS Equipments	8	21-Mar-25	31-Mar-25	45	<div><div></div><div>C03/02-Mech Gallery- Pull &amp; Terminate BAS Equipments</div></div>																																												
	CHI11-03-02-290 C03/02-Mech Gallery- Terminate Mechanical Equipments	4	01-Apr-25	04-Apr-25	41	<div><div></div><div>C03/02-Mech Gallery- Terminate Mechanical Equipments</div></div>																																												
	COLO 3 - CELL 2 Pre-Energization Checks	10	13-May-25	23-May-25	11	<div><div></div><div>COLO 3 - CELL 2 Pre-Energization Checks</div></div>																																												
	CHI11-03-02-280 C03/C02- Pre-Energization Checks	10	13-May-25	23-May-25	11	<div><div></div><div>C03/C02- Pre-Energization Checks</div></div>																																												
	COLO 3 - CELL 3	107	04-Feb-25 A	20-Jun-25	0	<div><div></div><div>COLO 3 - CELL 3</div></div>																																												
	COLO 3 - CELL 3 Data Hall	97	04-Feb-25 A	07-Jun-25	0	<div><div></div><div>COLO 3 - CELL 3 Data Hall</div></div>																																												
	CHI11-03-03-10 C03/03-DH- Layout Framing	0	04-Feb-25 A	04-Feb-25 A		<div><div></div><div>C03/03-DH- Layout Framing</div></div>																																												
	CHI11-03-03-15 C03/03-DH- Install Framing	0	05-Feb-25 A	06-Feb-25 A		<div><div></div><div>C03/03-DH- Install Framing</div></div>																																												
	CHI11-03-03-20 C03/03-DH- In-Wall R/I	4	07-Feb-25	12-Feb-25	45	<div><div></div><div>C03/03-DH- In-Wall R/I</div></div>																																												
	CHI11-03-03-35 C03/03-DH- Overhead R/I - Fire Protection	5	13-Feb-25	18-Feb-25	49	<div><div></div><div>C03/03-DH- Overhead R/I - Fire Protection</div></div>																																												
	CHI11-03-03-40 C03/03-DH- Install Drywall (Drywall Tops)	4	18-Feb-25*	21-Feb-25	41	<div><div></div><div>C03/03-DH- Install Drywall (Drywall Tops)</div></div>																																												
	CHI11-03-03-55 C03/03-DH- Overhead R/I - Fire Alarm	3	06-Mar-25*	08-Mar-25	40	<div><div></div><div>C03/03-DH- Overhead R/I - Fire Alarm</div></div>																																												
	CHI11-03-03-60 C03/03-DH- Overhead R/I - Electrical	4	06-Mar-25	10-Mar-25	40	<div><div></div><div>C03/03-DH- Overhead R/I - Electrical</div></div>																																												
	CHI11-03-03-65 C03/03-DH- Finish Dry-Wall & Taping Bottoms	3	06-Mar-25*	08-Mar-25	32	<div><div></div><div>C03/03-DH- Finish Dry-Wall &amp; Taping Bottoms</div></div>																																												
	CHI11-03-03-115 C03/03-DH- Paint Dry-Wall	2	10-Mar-25	11-Mar-25	32	<div><div></div><div>C03/03-DH- Paint Dry-Wall</div></div>																																												
	CHI11-03-03-135 C03/03-DH- Install Screen Mesh + Caulking	3	12-Mar-25	14-Mar-25	32	<div><div></div><div>C03/03-DH- Install Screen Mesh + Caulking</div></div>																																												
	CHI11-03-03-150 C03/03-DH- Install Secondary Steel	2	15-Mar-25	17-Mar-25	32	<div><div></div><div>C03/03-DH- Install Secondary Steel</div></div>																																												
	CHI11-03-03-155 C03/03-DH- Paint Secondary Steel	2	18-Mar-25	19-Mar-25	32	<div><div></div><div>C03/03-DH- Paint Secondary Steel</div></div>																																												
	CHI11-03-03-90 C03/03-DH- Drop Cable Tray [Hanging Rods]	2	18-Mar-25	19-Mar-25	32	<div><div></div><div>C03/03-DH- Drop Cable Tray [Hanging Rods]</div></div>																																												
	CHI11-03-03-170 C03/03-DH- Install Ceiling Grid	4	20-Mar-25	25-Mar-25	32	<div><div></div><div>C03/03-DH- Install Ceiling Grid</div></div>																																												
	CHI11-03-03-165 C03/03-DH- General Cleaning	1	26-Mar-25	26-Mar-25	32	<div><div></div><div>C03/03-DH- General Cleaning</div></div>																																												
	CHI11-03-03-180 C03/03-DH- Install Perimeter Cable Trays	4	26-Mar-25	29-Mar-25	36	<div><div></div><div>C03/03-DH- Install Perimeter Cable Trays</div></div>																																												
	CHI11-03-03-185 C03/03-DH- Assemble HACs [Qty - 5]	5	27-Mar-25	01-Apr-25	32	<div><div></div><div>C03/03-DH- Assemble HACs [Qty - 5]</div></div>																																												
	CHI11-03-03-205 C03/03-DH- Install Busways on HAC Arms	5	29-Mar-25	03-Apr-25	32	<div><div></div><div>C03/03-DH- Install Busways on HAC Arms</div></div>																																												
	CHI11-03-03-215 C03/03-DH- Install Device Tiles	2	31-Mar-25	01-Apr-25	36	<div><div></div><div>C03/03-DH- Install Device Tiles</div></div>																																												
	CHI11-03-03-225 C03/03-DH- Set PDUs	4	31-Mar-25	03-Apr-25	41	<div><div></div><div>C03/03-DH- Set PDUs</div></div>																																												
	CHI11-03-03-220 C03/03-DH- Install Fiber Runner [ Cable Trays on HAC Arms]	5	01-Apr-25	05-Apr-25	32	<div><div></div><div>C03/03-DH- Install Fiber Runner [ Cable Trays on HAC Arms]</div></div>																																												
	CHI11-03-03-250 C03/03-DH- Raise HACs	4	07-Apr-25	10-Apr-25	32	<div><div></div><div>C03/03-DH- Raise HACs</div></div>																																												
	CHI11-03-03-260 C03/03-DH- Detail HACs	4	11-Apr-25	16-Apr-25	42	<div><div></div><div>C03/03-DH- Detail HACs</div></div>																																												
	CHI11-03-03-265 C03/03-DH- Connect Perimeter Cable Trays to HAC Cable Trays	3	11-Apr-25	15-Apr-25	32	<div><div></div><div>C03/03-DH- Connect Perimeter Cable Trays to HAC Cable Trays</div></div>																																												
	CHI11-03-03-275 C03/03-DH- Install Conduits PDU to Cable Trays	3	16-Apr-25	18-Apr-25	32	<div><div></div><div>C03/03-DH- Install Conduits PDU to Cable Trays</div></div>																																												
	CHI11-03-03-285 C03/03-DH- Pull Feeders from PDUs to Busways	5	19-Apr-25	24-Apr-25	32	<div><div></div><div>C03/03-DH- Pull Feeders from PDUs to Busways</div></div>																																												
	CHI11-03-03-310 C03/03-DH- Terminate PDUs	3	05-Jun-25	07-Jun-25	0	<div><div></div><div>C03/03-DH- Terminate PDUs</div></div>																																												
	COLO 3 - CELL 3 Electrical Room	89	04-Feb-25 A	04-Jun-25	0	<div><div></div><div>COLO 3 - CELL 3 Electrical Room</div></div>																																												
	CHI11-03-03-45 C03/03-Elec Rm - Overhead R/I - Fire Protection	0	04-Feb-25 A	06-Feb-25 A		<div><div></div><div>C03/03-Elec Rm - Overhead R/I - Fire Protection</div></div>																																												
	CHI11-03-03-70 C03/03-Elec Rm - Overhead R/I - Fire Alarm	0	04-Feb-25 A	06-Feb-25 A		<div><div></div><div>C03/03-Elec Rm - Overhead R/I - Fire Alarm</div></div>																																												
	CHI11-03-03-75 C03/03-Elec Rm - Overhead R/I - Electrical	0	04-Feb-25 A	06-Feb-25 A		<div><div></div><div>C03/03-Elec Rm - Overhead R/I - Electrical</div></div>																																												
	CHI11-03-03-850 C03/03-Elec Rm - Secondary Steel	3	14-Feb-25*	17-Feb-25	42	<div><div></div><div>C03/03-Elec Rm - Secondary Steel</div></div>																																												
	CHI11-03-03-25 C03/03-Elec Rm - Install Framing	2	18-Feb-25	19-Feb-25	42	<div><div></div><div>C03/03-Elec Rm - Install Framing</div></div>																																												
	CHI11-03-03-30 C03/03-Elec Rm - In-Wall R/I	3	20-Feb-25	22-Feb-25	42	<div><div></div><div>C03/03-Elec Rm - In-Wall R/I</div></div>																																												
	CHI11-03-03-50 C03/03-Elec Rm - Install Drywall [Elec + Battery Rooms]	3	24-Feb-25	26-Feb-25	42	<div><div></div><div>C03/03-Elec Rm - Install Drywall [Elec + Battery Rooms]</div></div>																																												
	CHI11-03-03-95 C03/03-Elec Rm - Finish Dry-Wall	4	27-Feb-25	04-Mar-25	42	<div><div></div><div>C03/03-Elec Rm - Finish Dry-Wall</div></div>																																												
	CHI11-03-03-125 C03/03-Elec Rm - Paint Dry-Wall	2	05-Mar-25	06-Mar-25	42	<div><div></div><div>C03/03-Elec Rm - Paint Dry-Wall</div></div>																																												
<div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Project Baseline Bar</div> <div><div></div> Milestone</div> <div><div></div> Project Baseline Milestone</div>						<div>Project ID: CHI11_W_BL1-0_2025-02-07-1</div> <div>Baseline:</div>																		<div>Schedule Printed 10-Feb-25</div> <div>Page 15 of 30</div>																										



## CHI11 Schedule Data Date 07-Feb-25

 Actual Work
 Critical Remaining Work
 Milestone
 Remaining Work
 Project Baseline Bar
 Project Baseline Milestone
Project ID: CHI11\_W\_BLI1-0\_2025-02-07-1
Schedule Printed 10-Feb-25

Baseline:
Page 16 of 30



CHI11_WeeklyUpdate_BL1-0_2025-02-07																																								
CHI11 Schedule Data Date 07-Feb-25																																								
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026																						
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec												
CHI11-03-04-230	C03/04-DH- Set PDUs	4	25-Mar-25	28-Mar-25	36		<div><div></div></div>	C03/04-DH- Set PDUs																																
CHI11-03-04-260	C03/04-DH- Raise HACs	4	31-Mar-25	03-Apr-25	28		<div><div></div></div>	C03/04-DH- Raise HACs																																
CHI11-03-04-270	C03/04-DH- Detail HACs	4	04-Apr-25	08-Apr-25	33		<div><div></div></div>	C03/04-DH- Detail HACs																																
CHI11-03-04-275	C03/04-DH- Connect Perimeter Cable Trays to HAC Cable Trays	3	04-Apr-25	07-Apr-25	28		<div><div></div></div>	C03/04-DH- Connect Perimeter Cable Trays to HAC Cable Trays																																
CHI11-03-04-285	C03/04-DH- Install Conduits PDU to Cable Trays	3	08-Apr-25	10-Apr-25	28		<div><div></div></div>	C03/04-DH- Install Conduits PDU to Cable Trays																																
CHI11-03-04-295	C03/04-DH- Pull Feeders from PDUs to Busways	5	11-Apr-25	17-Apr-25	28		<div><div></div></div>	C03/04-DH- Pull Feeders from PDUs to Busways																																
CHI11-03-04-310	C03/04-DH- Terminate PDUs	3	10-May-25	13-May-25	10		<div><div></div></div>	C03/04-DH- Terminate PDUs																																
COLO 3 - CELL 4 Electrical Room		74	04-Feb-25 A	09-May-25	0	COLO 3 - CELL 4 Electrical Room																																		
CHI11-03-04-45	C03/04-Elec Rm- Overhead R/I - Fire Protection	0	04-Feb-25 A	06-Feb-25 A			<div><div></div></div>	C03/04-Elec Rm- Overhead R/I - Fire Protection																																
CHI11-03-04-70	C03/04-Elec Rm- Overhead R/I - Fire Alarm	0	04-Feb-25 A	06-Feb-25 A			<div><div></div></div>	C03/04-Elec Rm- Overhead R/I - Fire Alarm																																
CHI11-03-04-75	C03/04-Elec Rm- Overhead R/I - Electrical	0	04-Feb-25 A	06-Feb-25 A			<div><div></div></div>	C03/04-Elec Rm- Overhead R/I - Electrical																																
CHI11-03-04-850	C03/04-Elec Rm- Secondary Steel	3	07-Feb-25	11-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- Secondary Steel																																
CHI11-03-04-25	C03/04-Elec Rm- Install Framing	1	12-Feb-25	12-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- Install Framing																																
CHI11-03-04-30	C03/04-Elec Rm- In-Wall R/I	3	13-Feb-25	15-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- In-Wall R/I																																
CHI11-03-04-50	C03/04-Elec Rm- Install Drywall [Elec + Battery Rooms]	3	17-Feb-25	19-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- Install Drywall [Elec + Battery Rooms]																																
CHI11-03-04-95	C03/04-Elec Rm- Finish Dry-Wall	2	20-Feb-25	21-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- Finish Dry-Wall																																
CHI11-03-04-125	C03/04-Elec Rm- Paint Dry-Wall	2	22-Feb-25	24-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- Paint Dry-Wall																																
CHI11-03-04-85	C03/04-Elec Rm- Overhead R/I - Mechanical	2	24-Feb-25	25-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- Overhead R/I - Mechanical																																
CHI11-03-04-100	C03/04-Elec Rm- Drop Cable Tray [Hanging Rods]	1	25-Feb-25	25-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- Drop Cable Tray [Hanging Rods]																																
CHI11-03-04-120	C03/04-Elec Rm- Install Cable Trays / Pathways	2	26-Feb-25	27-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- Install Cable Trays / Pathways																																
CHI11-03-04-140	C03/04-Elec Rm- General Cleaning	1	28-Feb-25	28-Feb-25	30		<div><div></div></div>	C03/04-Elec Rm- General Cleaning																																
CHI11-03-04-145	C03/04-Elec Rm- Set Electrical Equipments	4	03-Mar-25	06-Mar-25	30		<div><div></div></div>	C03/04-Elec Rm- Set Electrical Equipments																																
CHI11-03-04-160	C03/04-Elec Rm- Pull Cable between Elec Equipments [Inside Electrical Room]	11	07-Mar-25	19-Mar-25	30		<div><div></div></div>	C03/04-Elec Rm- Pull Cable between Elec Equipments [Inside Electrical Room] Pull Crew 2																																
CHI11-03-04-240	C03/04-Elec Rm- Terminate Electrical Equipments [Inside Electrical Room]	4	20-Mar-25	25-Mar-25	30		<div><div></div></div>	C03/04-Elec Rm- Terminate Electrical Equipments [Inside Electrical Room]																																
CHI11-03-04-305	C03/04-Elec Rm- Pull Feeders from Electrical Room to PDUs Pull Crew 2	11	26-Apr-25	09-May-25	0		<div><div></div></div>	C03/04-Elec Rm- Pull Feeders from Electrical Room to PDUs Pull Crew 2																																
COLO 3 - CELL 4 Mechanical Gallery		44	21-Feb-25	16-Apr-25	37	COLO 3 - CELL 4 Mechanical Gallery																																		
CHI11-03-04-80	C03/04-Mech Gallery- Overhead R/I - Fire Protection	2	21-Feb-25	22-Feb-25	27		<div><div></div></div>	C03/04-Mech Gallery- Overhead R/I - Fire Protection																																
CHI11-03-04-105	C03/04-Mech Gallery- Overhead R/I - Fire Alarm	2	24-Feb-25	25-Feb-25	27		<div><div></div></div>	C03/04-Mech Gallery- Overhead R/I - Fire Alarm																																
CHI11-03-04-110	C03/04-Mech Gallery- Overhead R/I - Electrical	3	24-Feb-25	26-Feb-25	27		<div><div></div></div>	C03/04-Mech Gallery- Overhead R/I - Electrical																																
CHI11-03-04-130	C03/04-Mech Gallery- Overhead R/I - Mechanical	6	27-Feb-25	06-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- Overhead R/I - Mechanical																																
CHI11-03-04-165	C03/04-Mech Gallery- Overhead R/I - Plumbing	6	07-Mar-25	13-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- Overhead R/I - Plumbing																																
CHI11-03-04-180	C03/04-Mech Gallery- Install Drywall [Mech Gallery]	2	12-Mar-25	13-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- Install Drywall [Mech Gallery]																																
CHI11-03-04-195	C03/04-Mech Gallery- Finish Dry-Wall	2	14-Mar-25	15-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- Finish Dry-Wall																																
CHI11-03-04-200	C03/04-Mech Gallery- Drop Cable Tray [Hanging Rods]	1	14-Mar-25	14-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- Drop Cable Tray [Hanging Rods]																																
CHI11-03-04-205	C03/04-Mech Gallery- Install Ceiling Grid + Device Tiles	4	15-Mar-25	19-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- Install Ceiling Grid + Device Tiles																																
CHI11-03-04-215	C03/04-Mech Gallery- Paint Dry-Wall	2	17-Mar-25	18-Mar-25	0		<div><div></div></div>	C03/04-Mech Gallery- Paint Dry-Wall																																
CHI11-03-04-235	C03/04-Mech Gallery- General Cleaning	3	19-Mar-25	21-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- General Cleaning																																
CHI11-03-04-245	C03/04-Mech Gallery- Install Cable Trays / Pathways	2	20-Mar-25	21-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- Install Cable Trays / Pathways																																
CHI11-03-04-250	C03/04-Mech Gallery- Install BAS Equipments	10	20-Mar-25	01-Apr-25	41		<div><div></div></div>	C03/04-Mech Gallery- Install BAS Equipments																																
CHI11-03-04-255	C03/04-Mech Gallery- Set Mechanical Equipments	4	24-Mar-25	27-Mar-25	27		<div><div></div></div>	C03/04-Mech Gallery- Set Mechanical Equipments																																
CHI11-03-04-265	C03/04-Mech Gallery- Pull Cable to Mechanical Equipments [From Electrical Room]	12	28-Mar-25	10-Apr-25	27		<div><div></div></div>	C03/04-Mech Gallery- Pull Cable to Mechanical Equipments [From Electrical Room]																																
CHI11-03-04-280	C03/04-Mech Gallery- Pull & Terminate BAS Equipments	8	02-Apr-25	10-Apr-25	41		<div><div></div></div>	C03/04-Mech Gallery- Pull & Terminate BAS Equipments																																
CHI11-03-04-300	C03/04-Mech Gallery- Terminate Mechanical Equipments	4	11-Apr-25	16-Apr-25	27		<div><div></div></div>	C03/04-Mech Gallery- Terminate Mechanical Equipments																																
COLO 3 - CELL 4 Pre-Energization Checks		10	10-May-25	21-May-25	8	COLO 3 - CELL 4 Pre-Energization Checks																																		
CHI11-03-04-290	C03/04- Pre-Energization Checks	10	10-May-25	21-May-25	8		<div><div></div></div>	C03/04- Pre-Energization Checks																																
COLO 4		131	20-Feb-25	02-Aug-25	5	COLO 4																																		
COLO 4 - CELL 1		95	20-Feb-25	18-Jun-25	5	COLO 4 - CELL 1																																		
COLO 4 - CELL 1 Data Hall		85	20-Feb-25	05-Jun-25	5	COLO 4 - CELL 1 Data Hall																																		
CHI11-04-01-10	C04/01-DH- Layout Framing	2	20-Feb-25*	21-Feb-25	0		<div><div></div></div>	C04/01-DH- Layout Framing																																
CHI11-04-01-15	C04/01-DH- Install Framing	3	22-Feb-25	25-Feb-25	0		<div><div></div></div>	C04/01-DH- Install Framing																																

Actual Work

Remaining Work

Critical Remaining Work

Project Baseline Bar

Milestone

Project Baseline Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 17 of 30

CHI11_WeeklyUpdate_BL1-0_2025-02-07																											
CHI11 Schedule Data Date 07-Feb-25																											
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026									
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
CHI11-04-01-20	C04/01-DH- In-Wall R/I	3	26-Feb-25	28-Feb-25	1	<div><div></div></div>																					
CHI11-04-01-40	C04/01-DH- Install Drywall (One Side - Facing DH)	3	03-Mar-25	05-Mar-25	1	<div><div></div></div>																					
CHI11-04-01-35	C04/01-DH- Overhead R/I - Fire Protection	3	04-Mar-25	06-Mar-25	6	<div><div></div></div>																					
CHI11-04-01-55	C04/01-DH- Overhead R/I - Fire Alarm	3	07-Mar-25	10-Mar-25	6	<div><div></div></div>																					
CHI11-04-01-60	C04/01-DH- Overhead R/I - Electrical	4	07-Mar-25	11-Mar-25	6	<div><div></div></div>																					
CHI11-04-01-65	C04/01-DH- Finish Dry-Wall	3	07-Mar-25	10-Mar-25	1	<div><div></div></div>																					
CHI11-04-01-90	C04/01-DH- Drop Cable Tray [Hanging Rods]	2	10-Mar-25	11-Mar-25	6	<div><div></div></div>																					
CHI11-04-01-115	C04/01-DH- Paint Dry-Wall	3	11-Mar-25	13-Mar-25	1	<div><div></div></div>																					
CHI11-04-01-135	C04/01-DH- Install Screen Mesh + Caulking	3	14-Mar-25	17-Mar-25	1	<div><div></div></div>																					
CHI11-04-01-145	C04/01-DH- Install Secondary Steel	2	18-Mar-25	19-Mar-25	1	<div><div></div></div>																					
CHI11-04-01-150	C04/01-DH- Paint Secondary Steel	2	20-Mar-25	21-Mar-25	1	<div><div></div></div>																					
CHI11-04-01-160	C04/01-DH- General Cleaning	1	24-Mar-25	24-Mar-25	1	<div><div></div></div>																					
CHI11-04-01-165	C04/01-DH- Install Ceiling Grid	4	24-Mar-25	27-Mar-25	30	<div><div></div></div>																					
CHI11-04-01-175	C04/01-DH- Install Perimeter Cable Trays	4	28-Mar-25	01-Apr-25	33	<div><div></div></div>																					
CHI11-04-01-180	C04/01-DH- Assemble HACs [Qty - 5]	5	29-Mar-25*	03-Apr-25	29	<div><div></div></div>																					
CHI11-04-01-215	C04/01-DH- Install Device Tiles	2	02-Apr-25	03-Apr-25	33	<div><div></div></div>																					
CHI11-04-01-205	C04/01-DH- Install Busways on HAC Arms	5	06-May-25	10-May-25	1	<div><div></div></div>																					
CHI11-04-01-220	C04/01-DH- Install Fiber Runner [ Cable Trays on HAC Arms]	5	08-May-25	13-May-25	1	<div><div></div></div>																					
CHI11-04-01-225	C04/01-DH- Set PDUs	4	08-May-25	12-May-25	9	<div><div></div></div>																					
CHI11-04-01-255	C04/01-DH- Raise HACs	4	14-May-25	17-May-25	1	<div><div></div></div>																					
CHI11-04-01-265	C04/01-DH- Detail HACs	4	19-May-25	22-May-25	15	<div><div></div></div>																					
CHI11-04-01-270	C04/01-DH- Connect Perimeter Cable Trays to HAC Cable Trays	3	19-May-25	21-May-25	1	<div><div></div></div>																					
CHI11-04-01-280	C04/01-DH- Install Conduits PDU to Cable Trays	3	22-May-25	27-May-25	1	<div><div></div></div>																					
CHI11-04-01-300	C04/01-DH- Pull Feeders from PDUs to Busways	5	28-May-25	02-Jun-25	1	<div><div></div></div>																					
CHI11-04-01-310	C04/01-DH- Terminate PDUs	3	03-Jun-25	05-Jun-25	1	<div><div></div></div>																					
COLO 4 - CELL 1 Electrical Room		52	26-Feb-25	30-Apr-25	0	<div><div></div></div> <div>COLO 4 - CELL 1 Electrical Room</div>																					
CHI11-04-01-45	C04/01-Elec Rm- Overhead R/I - Fire Protection	2	26-Feb-25	27-Feb-25	0	<div><div></div></div>																					
CHI11-04-01-75	C04/01-Elec Rm- Overhead R/I - Electrical	3	26-Feb-25	28-Feb-25	1	<div><div></div></div>																					
CHI11-04-01-70	C04/01-Elec Rm- Overhead R/I - Fire Alarm	2	28-Feb-25	03-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-850	C04/01-Elec Rm- Secondary Steel	4	04-Mar-25	07-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-25	C04/01-Elec Rm- Install Framing	2	08-Mar-25	10-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-30	C04/01-Elec Rm- In-Wall R/I	3	10-Mar-25	12-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-50	C04/01-Elec Rm- Install Drywall [Elec + Battery Rooms]	3	13-Mar-25	15-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-95	C04/01-Elec Rm- Finish Dry-Wall	4	17-Mar-25	20-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-125	C04/01-Elec Rm- Paint Dry-Wall	2	21-Mar-25	24-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-85	C04/01-Elec Rm- Overhead R/I - Mechanical	2	25-Mar-25	26-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-100	C04/01-Elec Rm- Drop Cable Tray [Hanging Rods]	1	26-Mar-25	26-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-120	C04/01-Elec Rm- Install Cable Trays / Pathways	2	27-Mar-25	28-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-140	C04/01-Elec Rm- General Cleaning	1	29-Mar-25	29-Mar-25	0	<div><div></div></div>																					
CHI11-04-01-195	C04/01-Elec Rm- Set Electrical Equipments	4	31-Mar-25	03-Apr-25	0	<div><div></div></div>																					
CHI11-04-01-235	C04/01-Elec Rm- Pull Cable between Elec Equipments [Inside Electrical Room]	11	04-Apr-25	17-Apr-25	0	<div><div></div></div>																					
CHI11-04-01-285	C04/01-Elec Rm- Terminate Electrical Equipments [Inside Electrical Room]	4	18-Apr-25	22-Apr-25	0	<div><div></div></div>																					
CHI11-04-01-290	C04/01-Elec Rm- Pull Feeders from Electrical Room to PDUs Pull Crew 1	11	18-Apr-25	30-Apr-25	0	<div><div></div></div>																					
COLO 4 - CELL 1 Mechanical Gallery		44	08-Mar-25	30-Apr-25	29	<div><div></div></div> <div>COLO 4 - CELL 1 Mechanical Gallery</div>																					
CHI11-04-01-80	C04/01-Mech Gallery- Overhead R/I - Fire Protection	2	08-Mar-25	10-Mar-25	29	<div><div></div></div>																					
CHI11-04-01-105	C04/01-Mech Gallery- Overhead R/I - Fire Alarm	2	11-Mar-25	12-Mar-25	29	<div><div></div></div>																					
CHI11-04-01-110	C04/01-Mech Gallery- Overhead R/I - Electrical	3	11-Mar-25	13-Mar-25	29	<div><div></div></div>																					
CHI11-04-01-130	C04/01-Mech Gallery- Overhead R/I - Mechanical	6	14-Mar-25	20-Mar-25	29	<div><div></div></div>																					
CHI11-04-01-155	C04/01-Mech Gallery- Overhead R/I - Plumbing	6	21-Mar-25	28-Mar-25	29	<div><div></div></div>																					
CHI11-04-01-170	C04/01-Mech Gallery- Install Drywall [Mech Gallery]	2	27-Mar-25	28-Mar-25	29	<div><div></div></div>																					

Actual Work

Remaining Work

Critical Remaining Work

Project Baseline Bar

Milestone

Project Baseline Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 18 of 30

MilestoneProject Baseline Milestone

CHI11_WeeklyUpdate_BL1-0_2025-02-07																											
CHI11 Schedule Data Date 07-Feb-25																											
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026									
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
CHI11-04-01-185	C04/01-Mech Gallery- Finish Dry-Wall	2	29-Mar-25	31-Mar-25	29			■																			
CHI11-04-01-190	C04/01-Mech Gallery- Drop Cable Tray [Hanging Rods]	1	29-Mar-25	29-Mar-25	29			■																			
CHI11-04-01-200	C04/01-Mech Gallery- Install Ceiling Grid + Device Tiles	4	31-Mar-25	03-Apr-25	29			■																			
CHI11-04-01-210	C04/01-Mech Gallery- Paint Dry-Wall	2	01-Apr-25	02-Apr-25	29			■																			
CHI11-04-01-230	C04/01-Mech Gallery- General Cleaning	3	03-Apr-25	05-Apr-25	29			■																			
CHI11-04-01-240	C04/01-Mech Gallery- Install Cable Trays / Pathways	2	04-Apr-25	05-Apr-25	29			■																			
CHI11-04-01-245	C04/01-Mech Gallery- Install BAS Equipments	10	04-Apr-25	16-Apr-25	33			■																			
CHI11-04-01-250	C04/01-Mech Gallery- Set Mechanical Equipments	4	07-Apr-25	10-Apr-25	29			■																			
CHI11-04-01-260	C04/01-Mech Gallery- Pull Cable to Mechanical Equipments [From Electrical Room]	12	11-Apr-25	25-Apr-25	29			■																			
CHI11-04-01-275	C04/01-Mech Gallery- Pull & Terminate BAS Equipments	8	17-Apr-25	25-Apr-25	33			■																			
CHI11-04-01-305	C04/01-Mech Gallery- Terminate Mechanical Equipments	4	26-Apr-25	30-Apr-25	29			■																			
COLO 4 - CELL 1 Pre-Energization Checks		10	06-Jun-25	18-Jun-25	5																						
CHI11-04-01-295	C04/01- Pre-Energization Checks	10	06-Jun-25	18-Jun-25	5																						
COLO 4 - CELL 2		83	28-Feb-25	11-Jun-25	30																						
COLO 4 - CELL 2 Data Hall		72	03-Mar-25	30-May-25	30																						
CHI11-04-02-10	C04/02-DH- Layout Framing	1	03-Mar-25	03-Mar-25	1			■																			
CHI11-04-02-15	C04/02-DH- Install Framing	3	04-Mar-25	06-Mar-25	1			■																			
CHI11-04-02-20	C04/02-DH- In-Wall R/I	3	07-Mar-25	10-Mar-25	1			■																			
CHI11-04-02-35	C04/02-DH- Overhead R/I - Fire Protection	4	11-Mar-25	14-Mar-25	42			■																			
CHI11-04-02-40	C04/02-DH- Install Drywall (Drywall Tops)	4	11-Mar-25	14-Mar-25	1			■																			
CHI11-04-02-55	C04/02-DH- Overhead R/I - Fire Alarm	3	15-Mar-25	18-Mar-25	51			■																			
CHI11-04-02-60	C04/02-DH- Overhead R/I - Electrical	4	15-Mar-25	19-Mar-25	51			■																			
CHI11-04-02-65	C04/02-DH- Finish Dry-Wall & Taping Bottoms	3	15-Mar-25	18-Mar-25	42			■																			
CHI11-04-02-115	C04/02-DH- Paint Dry-Wall	3	19-Mar-25	21-Mar-25	42			■																			
CHI11-04-02-135	C04/02-DH- Install Screen Mesh + Caulking	3	24-Mar-25	26-Mar-25	42			■																			
CHI11-04-02-150	C04/02-DH- Install Secondary Steel	2	27-Mar-25	28-Mar-25	42			■																			
CHI11-04-02-155	C04/02-DH- Paint Secondary Steel	2	29-Mar-25	31-Mar-25	42			■																			
CHI11-04-02-90	C04/02-DH- Drop Cable Tray [Hanging Rods]	2	29-Mar-25	31-Mar-25	42			■																			
CHI11-04-02-170	C04/02-DH- Install Ceiling Grid	3	01-Apr-25	03-Apr-25	42			■																			
CHI11-04-02-165	C04/02-DH- General Cleaning	1	04-Apr-25	04-Apr-25	42			■																			
CHI11-04-02-180	C04/02-DH- Install Perimeter Cable Trays	4	04-Apr-25	08-Apr-25	46			■																			
CHI11-04-02-185	C04/02-DH- Assemble HACs [Qty - 5]	5	07-Apr-25*	11-Apr-25	41			■																			
CHI11-04-02-215	C04/02-DH- Install Device Tiles	2	09-Apr-25	10-Apr-25	46			■																			
CHI11-04-02-205	C04/02-DH- Install Busways on HAC Arms	5	09-Apr-25*	15-Apr-25	41			■																			
CHI11-04-02-220	C04/02-DH- Install Fiber Runner [ Cable Trays on HAC Arms]	5	11-Apr-25	17-Apr-25	41			■																			
CHI11-04-02-225	C04/02-DH- Set PDUs	4	11-Apr-25	16-Apr-25	49			■																			
CHI11-04-02-250	C04/02-DH- Raise HACs	4	18-Apr-25	22-Apr-25	41			■																			
CHI11-04-02-260	C04/02-DH- Detail HACs	4	23-Apr-25	26-Apr-25	56			■																			
CHI11-04-02-265	C04/02-DH- Connect Perimeter Cable Trays to HAC Cable Trays	3	23-Apr-25	25-Apr-25	41			■																			
CHI11-04-02-275	C04/02-DH- Install Conduits PDU to Cable Trays	3	26-Apr-25	29-Apr-25	41			■																			
CHI11-04-02-285	C04/02-DH- Pull Feeders from PDUs to Busways	5	30-Apr-25	06-May-25	41			■																			
CHI11-04-02-310	C04/02-DH- Terminate PDUs	3	28-May-25	30-May-25	25			■																			
COLO 4 - CELL 2 Electrical Room		70	28-Feb-25	27-May-25	0																						
CHI11-04-02-45	C04/02-Elec Rm- Overhead R/I - Fire Protection	2	28-Feb-25*	03-Mar-25	26			■																			
CHI11-04-02-75	C04/02-Elec Rm- Overhead R/I - Electrical	3	28-Feb-25	04-Mar-25	27			■																			
CHI11-04-02-70	C04/02-Elec Rm- Overhead R/I - Fire Alarm	2	04-Mar-25	05-Mar-25	26			■																			
CHI11-04-02-850	C04/02-Elec Rm- Secondary Steel	3	06-Mar-25	08-Mar-25	26			■																			
CHI11-04-02-25	C04/02-Elec Rm- Install Framing	2	07-Mar-25	08-Mar-25	26			■																			
CHI11-04-02-30	C04/02-Elec Rm- In-Wall R/I	2	10-Mar-25	11-Mar-25	26			■																			
CHI11-04-02-50	C04/02-Elec Rm- Install Drywall [Elec + Battery Rooms]	4	12-Mar-25	15-Mar-25	26			■																			

Actual Work

Remaining Work

Critical Remaining Work

Project Baseline Bar

◆ Milestone

◇ Project Baseline Milestone







Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 19 of 30

## CHI11 Schedule Data Date 07-Feb-25

 Actual Work
 Critical Remaining Work
 Milestone
 Remaining Work
 Project Baseline Bar
 Project Baseline Milestone
Project ID: CHI11\_W\_BLI-0\_2025-02-07-1
Schedule Printed 10-Feb-25

Baseline:
Page 20 of 30



CHI11_WeeklyUpdate_BL1-0_2025-02-07																											
CHI11 Schedule Data Date 07-Feb-25																											
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026									
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
CHI11-04-03-215	C04/03-DH- Install Device Tiles	2	05-May-25	06-May-25	43				■																		
CHI11-04-03-220	C04/03-DH- Install Fiber Runner [ Cable Trays on HAC Arms]	5	06-May-25	10-May-25	39				■																		
CHI11-04-03-225	C04/03-DH- Set PDUs	4	06-May-25	09-May-25	47				■																		
CHI11-04-03-250	C04/03-DH- Raise HACs	4	12-May-25	15-May-25	39				■																		
CHI11-04-03-260	C04/03-DH- Detail HACs	4	16-May-25	20-May-25	53				■																		
CHI11-04-03-265	C04/03-DH- Connect Perimeter Cable Trays to HAC Cable Trays	3	16-May-25	19-May-25	39				■																		
CHI11-04-03-275	C04/03-DH- Install Conduits PDU to Cable Trays	3	20-May-25	22-May-25	39				■																		
CHI11-04-03-285	C04/03-DH- Pull Feeders from PDUs to Busways	4	23-May-25	29-May-25	39				■																		
CHI11-04-03-310	C04/03-DH- Terminate PDUs	3	18-Jul-25	21-Jul-25	0																						
COLO 4 - CELL 3 Electrical Room		100	17-Mar-25	19-Jul-25	0																						
CHI11-04-03-45	C04/03-Elec Rm- Overhead R/I - Fire Protection	2	17-Mar-25*	18-Mar-25	28				■																		
CHI11-04-03-75	C04/03-Elec Rm- Overhead R/I - Electrical	3	17-Mar-25	19-Mar-25	50				■																		
CHI11-04-03-70	C04/03-Elec Rm- Overhead R/I - Fire Alarm	2	19-Mar-25	20-Mar-25	49				■																		
CHI11-04-03-850	C04/03-Elec Rm- Secondary Steel	4	21-Mar-25	26-Mar-25	49				■																		
CHI11-04-03-25	C04/03-Elec Rm- Install Framing	2	27-Mar-25	28-Mar-25	49				■																		
CHI11-04-03-30	C04/03-Elec Rm- In-Wall R/I	3	29-Mar-25	01-Apr-25	49				■																		
CHI11-04-03-50	C04/03-Elec Rm- Install Drywall [Elec + Battery Rooms]	3	02-Apr-25	04-Apr-25	49				■																		
CHI11-04-03-95	C04/03-Elec Rm- Finish Dry-Wall	3	05-Apr-25	08-Apr-25	49				■																		
CHI11-04-03-125	C04/03-Elec Rm- Paint Dry-Wall	2	09-Apr-25	10-Apr-25	49				■																		
CHI11-04-03-85	C04/03-Elec Rm- Overhead R/I - Mechanical	2	11-Apr-25	14-Apr-25	49				■																		
CHI11-04-03-100	C04/03-Elec Rm- Drop Cable Tray [Hanging Rods]	1	14-Apr-25	14-Apr-25	49				■																		
CHI11-04-03-120	C04/03-Elec Rm- Install Cable Trays / Pathways	2	15-Apr-25	16-Apr-25	49				■																		
CHI11-04-03-140	C04/03-Elec Rm- General Cleaning	1	17-Apr-25	17-Apr-25	49				■																		
CHI11-04-03-145	C04/03-Elec Rm- Set Electrical Equipments	4	18-Apr-25	22-Apr-25	49				■																		
CHI11-04-03-295	C04/03-Elec Rm- Pull Cable between Elec Equipments [Inside Electrical Room]	11	24-Jun-25	08-Jul-25	0																						
CHI11-04-03-300	C04/03-Elec Rm- Terminate Electrical Equipments [Inside Electrical Room]	4	09-Jul-25	12-Jul-25	0																						
CHI11-04-03-305	C04/03-Elec Rm- Pull Feeders from Electrical Room to PDUs Pull Crew 2	10	09-Jul-25	19-Jul-25	0																						
COLO 4 - CELL 3 Mechanical Gallery		43	09-Apr-25	02-Jun-25	39																						
CHI11-04-03-80	C04/03-Mech Gallery- - Overhead R/I - Fire Protection	2	09-Apr-25	10-Apr-25	39				■																		
CHI11-04-03-105	C04/03-Mech Gallery- - Overhead R/I - Fire Alarm	2	11-Apr-25	14-Apr-25	39				■																		
CHI11-04-03-110	C04/03-Mech Gallery- - Overhead R/I - Electrical	3	11-Apr-25	15-Apr-25	39				■																		
CHI11-04-03-130	C04/03-Mech Gallery- - Overhead R/I - Mechanical	6	16-Apr-25	22-Apr-25	39				■																		
CHI11-04-03-160	C04/03-Mech Gallery- - Overhead R/I - Plumbing	6	23-Apr-25	29-Apr-25	39				■																		
CHI11-04-03-175	C04/03-Mech Gallery- - Install Drywall [Mech Gallery]	2	28-Apr-25	29-Apr-25	39				■																		
CHI11-04-03-190	C04/03-Mech Gallery- - Finish Dry-Wall	2	30-Apr-25	01-May-25	39				■																		
CHI11-04-03-195	C04/03-Mech Gallery- - Drop Cable Tray [Hanging Rods]	1	30-Apr-25	30-Apr-25	39				■																		
CHI11-04-03-200	C04/03-Mech Gallery- - Install Ceiling Grid + Device Tiles	4	01-May-25	06-May-25	39				■																		
CHI11-04-03-210	C04/03-Mech Gallery- - Paint Dry-Wall	2	02-May-25	05-May-25	39				■																		
CHI11-04-03-230	C04/03-Mech Gallery- - General Cleaning	3	06-May-25	08-May-25	39				■																		
CHI11-04-03-235	C04/03-Mech Gallery- - Install Cable Trays / Pathways	2	07-May-25	08-May-25	39				■																		
CHI11-04-03-240	C04/03-Mech Gallery- - Install BAS Equipments	10	07-May-25	17-May-25	43				■																		
CHI11-04-03-245	C04/03-Mech Gallery- - Set Mechanical Equipments	4	09-May-25	13-May-25	39				■																		
CHI11-04-03-255	C04/03-Mech Gallery- - Pull Cable to Mechanical Equipments [From Electrical Room]	11	14-May-25	28-May-25	39				■																		
CHI11-04-03-270	C04/03-Mech Gallery- - Pull & Terminate BAS Equipments	7	19-May-25	28-May-25	43				■																		
CHI11-04-03-290	C04/03-Mech Gallery- - Terminate Mechanical Equipments	4	29-May-25	02-Jun-25	39				■																		
COLO 4 - CELL 3 Pre-Energization Checks		10	22-Jul-25	02-Aug-25	5																						
CHI11-04-03-280	C04/03- Pre-Energization Checks	10	22-Jul-25	02-Aug-25	5																						

CHI11_WeeklyUpdate_BL1-0_2025-02-07																											
CHI11 Schedule Data Date 07-Feb-25																											
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026									
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
	CHI11-04-04-15 C04/04-DH-Install Framing	3	14-Mar-25	17-Mar-25	1																						
	CHI11-04-04-20 C04/04-DH-In-Wall R/I	3	18-Mar-25	20-Mar-25	1																						
	CHI11-04-04-35 C04/04-DH-Overhead R/I - Fire Protection	4	21-Mar-25	26-Mar-25	40																						
	CHI11-04-04-40 C04/04-DH-Install Drywall (One Side - Facing DH)	3	21-Mar-25	25-Mar-25	1																						
	CHI11-04-04-55 C04/04-DH-Overhead R/I - Fire Alarm	3	27-Mar-25	29-Mar-25	49																						
	CHI11-04-04-60 C04/04-DH-Overhead R/I - Electrical	4	27-Mar-25	31-Mar-25	49																						
	CHI11-04-04-65 C04/04-DH-Finish Dry-Wall	3	27-Mar-25	29-Mar-25	40																						
	CHI11-04-04-115 C04/04-DH-Paint Dry-Wall	3	31-Mar-25	02-Apr-25	40																						
	CHI11-04-04-135 C04/04-DH-Install Screen Mesh + Caulking	3	03-Apr-25	05-Apr-25	40																						
	CHI11-04-04-150 C04/04-DH-Install Secondary Steel	2	07-Apr-25	08-Apr-25	40																						
	CHI11-04-04-155 C04/04-DH-Paint Secondary Steel	2	09-Apr-25	10-Apr-25	40																						
	CHI11-04-04-90 C04/04-DH-Drop Cable Tray [Hanging Rods]	2	09-Apr-25	10-Apr-25	40																						
	CHI11-04-04-170 C04/04-DH-Install Ceiling Grid	4	11-Apr-25	16-Apr-25	40																						
	CHI11-04-04-165 C04/04-DH-General Cleaning	1	17-Apr-25	17-Apr-25	40																						
	CHI11-04-04-180 C04/04-DH-Install Perimeter Cable Trays	4	17-Apr-25	21-Apr-25	44																						
	CHI11-04-04-185 C04/04-DH-Assemble HACs [Qty - 5]	5	18-Apr-25	23-Apr-25	40																						
	CHI11-04-04-205 C04/04-DH-Install Busways on HAC Arms	5	21-Apr-25	25-Apr-25	40																						
	CHI11-04-04-215 C04/04-DH-Install Device Tiles	2	22-Apr-25	23-Apr-25	44																						
	CHI11-04-04-220 C04/04-DH-Install Fiber Runner [ Cable Trays on HAC Arms]	5	23-Apr-25	28-Apr-25	40																						
	CHI11-04-04-225 C04/04-DH-Set PDUs	4	23-Apr-25	26-Apr-25	48																						
	CHI11-04-04-250 C04/04-DH-Raise HACs	4	29-Apr-25	02-May-25	40																						
	CHI11-04-04-260 C04/04-DH-Detail HACs	4	05-May-25	08-May-25	55																						
	CHI11-04-04-265 C04/04-DH-Connect Perimeter Cable Trays to HAC Cable Trays	3	05-May-25	07-May-25	40																						
	CHI11-04-04-275 C04/04-DH-Install Conduits PDU to Cable Trays	3	08-May-25	10-May-25	40																						
	CHI11-04-04-285 C04/04-DH-Pull Feeders from PDUs to Busways	5	12-May-25	16-May-25	40																						
	CHI11-04-04-310 C04/04-DH-Terminate PDUs	3	24-Jun-25	26-Jun-25	11																						
	COLO 4 - CELL 4 Electrical Room	90	04-Mar-25	23-Jun-25	0																						
	CHI11-04-04-45 C04/04-Elec Rm-Overhead R/I - Fire Protection	2	04-Mar-25*	05-Mar-25	37																						
	CHI11-04-04-75 C04/04-Elec Rm-Overhead R/I - Electrical	3	04-Mar-25	06-Mar-25	38																						
	CHI11-04-04-70 C04/04-Elec Rm-Overhead R/I - Fire Alarm	2	06-Mar-25	07-Mar-25	37																						
	CHI11-04-04-850 C04/04-Elec Rm- Secondary Steel	4	08-Mar-25	12-Mar-25	37																						
	CHI11-04-04-25 C04/04-Elec Rm-Install Framing	2	13-Mar-25	14-Mar-25	37																						
	CHI11-04-04-30 C04/04-Elec Rm-In-Wall R/I	3	15-Mar-25	18-Mar-25	37																						
	CHI11-04-04-50 C04/04-Elec Rm-Install Drywall [Elec + Battery Rooms]	3	19-Mar-25	21-Mar-25	37																						
	CHI11-04-04-95 C04/04-Elec Rm-Finish Dry-Wall	3	24-Mar-25	26-Mar-25	37																						
	CHI11-04-04-125 C04/04-Elec Rm-Paint Dry-Wall	2	27-Mar-25	28-Mar-25	37																						
	CHI11-04-04-85 C04/04-Elec Rm-Overhead R/I - Mechanical	3	29-Mar-25	01-Apr-25	37																						
	CHI11-04-04-100 C04/04-Elec Rm-Drop Cable Tray[Hanging Rods]	1	01-Apr-25	01-Apr-25	37																						
	CHI11-04-04-120 C04/04-Elec Rm-Install Cable Trays / Pathways	2	02-Apr-25	03-Apr-25	37																						
	CHI11-04-04-140 C04/04-Elec Rm-General Cleaning	1	04-Apr-25	04-Apr-25	37																						
	CHI11-04-04-145 C04/04-Elec Rm-Set Electrical Equipments	4	05-Apr-25	09-Apr-25	37																						
	CHI11-04-04-295 C04/04-Elec Rm-Pull Cable between Elec Equipments [Inside Electrical Room] Pull Crew 2	11	28-May-25	09-Jun-25	0																						
	CHI11-04-04-300 C04/04-Elec Rm-Terminate Electrical Equipments [Inside Electrical Room]	4	10-Jun-25	13-Jun-25	0																						
	CHI11-04-04-305 C04/04-Elec Rm-Pull Feeders from Electrical Room to PDUs Pull Crew 2	11	10-Jun-25	23-Jun-25	0																						
	COLO 4 - CELL 4 Mechanical Gallery	44	28-Mar-25	20-May-25	40																						
	CHI11-04-04-80 C04/04-Mech Gallery-Overhead R/I - Fire Protection	2	28-Mar-25	29-Mar-25	40																						
	CHI11-04-04-105 C04/04-Mech Gallery-Overhead R/I - Fire Alarm	2	31-Mar-25	01-Apr-25	40																						
	CHI11-04-04-110 C04/04-Mech Gallery-Overhead R/I - Electrical	3	31-Mar-25	02-Apr-25	40																						
	CHI11-04-04-130 C04/04-Mech Gallery-Overhead R/I - Mechanical	6	03-Apr-25	09-Apr-25	40																						
	CHI11-04-04-160 C04/04-Mech Gallery-Overhead R/I - Plumbing	6	10-Apr-25	17-Apr-25	40																						

Actual Work

Critical Remaining Work

Remaining Work

Project Baseline Bar

Project Baseline Milestone

◆

◆ Milestone

◇

◇ Project Baseline Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 22 of 30

◆◆ Milestone

Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 22 of 30

## CHI11 Schedule Data Date 07-Feb-25

<div style="display: flex; justify-content: space-between;"> <div> <div style="display: flex; align-items: center; margin-bottom: 5px;"> <div style="width: 20px; height: 10px; background-color: blue; margin-right: 5px;"></div> Actual Work </div> <div style="display: flex; align-items: center;"> <div style="width: 20px; height: 10px; background-color: red; margin-right: 5px;"></div> Critical Remaining Work </div> </div> <div style="display: flex; align-items: center; margin-top: 5px;"> <div style="width: 10px; height: 10px; border: 1px solid black; margin-right: 5px;"></div> Milestone </div> </div>	<div style="display: flex; align-items: center; margin-bottom: 5px;"> <div style="width: 20px; height: 10px; background-color: yellow; margin-right: 5px;"></div> Project Baseline Bar </div> <div style="display: flex; align-items: center; margin-top: 5px;"> <div style="width: 10px; height: 10px; border: 1px solid black; margin-right: 5px;"></div> Project Baseline Milestone </div>	<div style="color: red; font-weight: bold; margin-bottom: 5px;">Project ID: CHI11_W_BLI-0_2025-02-07-1</div> <div style="color: red; font-weight: bold;">Baseline:</div>
Schedule Printed 10-Feb-25 Page 23 of 30		

CHI11_WeeklyUpdate_BL1-0_2025-02-07																													
CHI11 Schedule Data Date 07-Feb-25																													
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026											
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
CHI11-05-01-30	C05/01-Elec Rm - In-Wall R/I	3	05-Apr-25	08-Apr-25	1	<div><div></div></div> C05/01-Elec Rm - In-Wall R/I																							
CHI11-05-01-50	C05/01-Elec Rm - Install Drywall [Elec + Battery Rooms]	3	09-Apr-25	11-Apr-25	1	<div><div></div></div> C05/01-Elec Rm - Install Drywall [Elec + Battery Rooms]																							
CHI11-05-01-85	C05/01-Elec Rm - Overhead R/I - Mechanical	3	11-Apr-25	15-Apr-25	1	<div><div></div></div> C05/01-Elec Rm - Overhead R/I - Mechanical																							
CHI11-05-01-95	C05/01-Elec Rm - Finish Dry-Wall	2	14-Apr-25	15-Apr-25	1	<div><div></div></div> C05/01-Elec Rm - Finish Dry-Wall																							
CHI11-05-01-125	C05/01-Elec Rm - Paint Dry-Wall	2	14-Apr-25	15-Apr-25	1	<div><div></div></div> C05/01-Elec Rm - Paint Dry-Wall																							
CHI11-05-01-100	C05/01-Elec Rm - Drop Cable Tray [Hanging Rods]	1	15-Apr-25	15-Apr-25	1	<div><div></div></div> C05/01-Elec Rm - Drop Cable Tray [Hanging Rods]																							
CHI11-05-01-120	C05/01-Elec Rm - Install Cable Trays / Pathways	2	16-Apr-25	17-Apr-25	1	<div><div></div></div> C05/01-Elec Rm - Install Cable Trays / Pathways																							
CHI11-05-01-140	C05/01-Elec Rm - General Cleaning	1	18-Apr-25	18-Apr-25	1	<div><div></div></div> C05/01-Elec Rm - General Cleaning																							
CHI11-05-01-145	C05/01-Elec Rm - Set Electrical Equipments	10	21-Apr-25*	01-May-25	0	<div><div></div></div> C05/01-Elec Rm - Set Electrical Equipments																							
CHI11-05-01-190	C05/01-Elec Rm - Pull Cable between Elec Equipments [Inside Electrical Room]	11	02-May-25	15-May-25	0	<div><div></div></div> C05/01-Elec Rm - Pull Cable between Elec Equipments [Inside Electrical Room]																							
CHI11-05-01-260	C05/01-Elec Rm - Terminate Electrical Equipments [Inside Electrical Room]	4	16-May-25	20-May-25	0	<div><div></div></div> C05/01-Elec Rm - Terminate Electrical Equipments [Inside Electrical Room]																							
CHI11-05-01-265	C05/01-Elec Rm - Pull Feeders from Electrical Room to PDUs Pull Crew 1	10	16-May-25	29-May-25	0	<div><div></div></div> C05/01-Elec Rm - Pull Feeders from Electrical Room to PDUs Pull Crew 1																							
COLO 5 - CELL 1 Mechanical Gallery		43	11-Apr-25	04-Jun-25	23	<div><div></div></div> COLO 5 - CELL 1 Mechanical Gallery																							
CHI11-05-01-80	C05/01-Mech Gallery- Overhead R/I - Fire Protection	2	11-Apr-25	14-Apr-25	22	<div><div></div></div> C05/01-Mech Gallery- Overhead R/I - Fire Protection																							
CHI11-05-01-105	C05/01-Mech Gallery- Overhead R/I - Fire Alarm	2	15-Apr-25	16-Apr-25	22	<div><div></div></div> C05/01-Mech Gallery- Overhead R/I - Fire Alarm																							
CHI11-05-01-110	C05/01-Mech Gallery- Overhead R/I - Electrical	3	15-Apr-25	17-Apr-25	22	<div><div></div></div> C05/01-Mech Gallery- Overhead R/I - Electrical																							
CHI11-05-01-130	C05/01-Mech Gallery- Overhead R/I - Mechanical	6	18-Apr-25	24-Apr-25	22	<div><div></div></div> C05/01-Mech Gallery- Overhead R/I - Mechanical																							
CHI11-05-01-160	C05/01-Mech Gallery- Overhead R/I - Plumbing	6	25-Apr-25	01-May-25	22	<div><div></div></div> C05/01-Mech Gallery- Overhead R/I - Plumbing																							
CHI11-05-01-175	C05/01-Mech Gallery- Install Drywall [Mech Gallery]	2	30-Apr-25	01-May-25	22	<div><div></div></div> C05/01-Mech Gallery- Install Drywall [Mech Gallery]																							
CHI11-05-01-195	C05/01-Mech Gallery- Finish Dry-Wall	2	02-May-25	05-May-25	22	<div><div></div></div> C05/01-Mech Gallery- Finish Dry-Wall																							
CHI11-05-01-200	C05/01-Mech Gallery- Drop Cable Tray [Hanging Rods]	1	02-May-25	02-May-25	23	<div><div></div></div> C05/01-Mech Gallery- Drop Cable Tray [Hanging Rods]																							
CHI11-05-01-205	C05/01-Mech Gallery- Install Ceiling Grid + Device Tiles	4	05-May-25	08-May-25	23	<div><div></div></div> C05/01-Mech Gallery- Install Ceiling Grid + Device Tiles																							
CHI11-05-01-215	C05/01-Mech Gallery- Paint Dry-Wall	2	06-May-25	07-May-25	22	<div><div></div></div> C05/01-Mech Gallery- Paint Dry-Wall																							
CHI11-05-01-235	C05/01-Mech Gallery- General Cleaning	3	08-May-25	10-May-25	22	<div><div></div></div> C05/01-Mech Gallery- General Cleaning																							
CHI11-05-01-240	C05/01-Mech Gallery- Install Cable Trays / Pathways	2	09-May-25	10-May-25	23	<div><div></div></div> C05/01-Mech Gallery- Install Cable Trays / Pathways																							
CHI11-05-01-245	C05/01-Mech Gallery- Install BAS Equipments	10	09-May-25	20-May-25	27	<div><div></div></div> C05/01-Mech Gallery- Install BAS Equipments																							
CHI11-05-01-250	C05/01-Mech Gallery- Set Mechanical Equipments	4	12-May-25	15-May-25	23	<div><div></div></div> C05/01-Mech Gallery- Set Mechanical Equipments																							
CHI11-05-01-270	C05/01-Mech Gallery- Pull Cable to Mechanical Equipments [From Electrical Room]	11	16-May-25	30-May-25	23	<div><div></div></div> C05/01-Mech Gallery- Pull Cable to Mechanical Equipments [From Electrical Room]																							
CHI11-05-01-285	C05/01-Mech Gallery- Pull & Terminate BAS Equipments	7	21-May-25	30-May-25	27	<div><div></div></div> C05/01-Mech Gallery- Pull & Terminate BAS Equipments																							
CHI11-05-01-305	C05/01-Mech Gallery- Terminate Mechanical Equipments	4	31-May-25	04-Jun-25	23	<div><div></div></div> C05/01-Mech Gallery- Terminate Mechanical Equipments																							
COLO 5 - CELL 1 Pre-Energization Checks		10	12-Jun-25	24-Jun-25	22	<div><div></div></div> COLO 5 - CELL 1 Pre-Energization Checks																							
CHI11-05-01-295	C05/01- Pre-Energization Checks	10	12-Jun-25	24-Jun-25	22	<div><div></div></div> C05/01- Pre-Energization Checks																							
COLO 5 - CELL 2		85	27-Mar-25	11-Jul-25	22	<div><div></div></div> COLO 5 - CELL 2																							
COLO 5 - CELL 2 Data Hall		66	07-Apr-25	27-Jun-25	22	<div><div></div></div> COLO 5 - CELL 2 Data Hall																							
CHI11-05-02-10	C05/02-DH- Layout Framing	1	07-Apr-25	07-Apr-25	26	<div><div></div></div> C05/02-DH- Layout Framing																							
CHI11-05-02-15	C05/02-DH- Install Framing	3	08-Apr-25	10-Apr-25	26	<div><div></div></div> C05/02-DH- Install Framing																							
CHI11-05-02-20	C05/02-DH- In-Wall R/I	3	11-Apr-25	15-Apr-25	26	<div><div></div></div> C05/02-DH- In-Wall R/I																							
CHI11-05-02-35	C05/02-DH- Overhead R/I - Fire Protection	3	16-Apr-25	18-Apr-25	29	<div><div></div></div> C05/02-DH- Overhead R/I - Fire Protection																							
CHI11-05-02-40	C05/02-DH- Install Drywall (One Side - Facing DH)	3	16-Apr-25	18-Apr-25	26	<div><div></div></div> C05/02-DH- Install Drywall (One Side - Facing DH)																							
CHI11-05-02-55	C05/02-DH- Overhead R/I - Fire Alarm	3	19-Apr-25	22-Apr-25	38	<div><div></div></div> C05/02-DH- Overhead R/I - Fire Alarm																							
CHI11-05-02-60	C05/02-DH- Overhead R/I - Electrical	4	19-Apr-25	23-Apr-25	38	<div><div></div></div> C05/02-DH- Overhead R/I - Electrical																							
CHI11-05-02-65	C05/02-DH- Finish Dry-Wall	3	19-Apr-25	22-Apr-25	29	<div><div></div></div> C05/02-DH- Finish Dry-Wall																							
CHI11-05-02-115	C05/02-DH- Paint Dry-Wall	3	23-Apr-25	25-Apr-25	29	<div><div></div></div> C05/02-DH- Paint Dry-Wall																							
CHI11-05-02-135	C05/02-DH- Install Screen Mesh + Caulking	3	26-Apr-25	29-Apr-25	29	<div><div></div></div> C05/02-DH- Install Screen Mesh + Caulking																							



CHI11_WeeklyUpdate_BL1-0_2025-02-07																													
CHI11 Schedule Data Date 07-Feb-25																													
0	Activity Name	Remaining Duration	Start	Finish	Total Float	2025												2026											
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
	CHI11-05-02-185 C05/02-DH- Assemble HACs [Qty - 5]	5	12-May-25	16-May-25	29				■																				
	CHI11-05-02-205 C05/02-DH- Install Busways on HAC Arms	5	14-May-25	19-May-25	29				■																				
	CHI11-05-02-215 C05/02-DH- Install Device Tiles	2	15-May-25	16-May-25	33				▤																				
	CHI11-05-02-220 C05/02-DH- Install Fiber Runner [ Cable Trays on HAC Arms]	5	16-May-25	21-May-25	29				■																				
	CHI11-05-02-225 C05/02-DH- Set PDUs	4	16-May-25	20-May-25	36				■																				
	CHI11-05-02-250 C05/02-DH- Raise HACs	3	22-May-25	27-May-25	29				■																				
	CHI11-05-02-260 C05/02-DH- Detail HACs	4	28-May-25	31-May-25	44				■																				
	CHI11-05-02-265 C05/02-DH- Connect Perimeter Cable Trays to HAC Cable Trays	3	28-May-25	30-May-25	29				■																				
	CHI11-05-02-280 C05/02-DH- Install Conduits PDU to Cable Trays	3	31-May-25	03-Jun-25	29				■																				
	CHI11-05-02-290 C05/02-DH- Pull Feeders from PDUs to Busways	5	04-Jun-25	09-Jun-25	29				■																				
	CHI11-05-02-310 C05/02-DH- Terminate PDUs	3	25-Jun-25	27-Jun-25	17				■																				
	COLO 5 - CELL 2 Electrical Room	72	27-Mar-25	24-Jun-25	0																								
	CHI11-05-02-45 C05/02-Elec Rm- Overhead R/I - Fire Protection	2	27-Mar-25*	28-Mar-25	20				■																				
	CHI11-05-02-70 C05/02-Elec Rm- Overhead R/I - Fire Alarm	2	29-Mar-25	31-Mar-25	20				■																				
	CHI11-05-02-75 C05/02-Elec Rm- Overhead R/I - Electrical	3	29-Mar-25	01-Apr-25	20				■																				
	CHI11-05-02-850 C05/02-Elec Rm- Secondary Steel	4	02-Apr-25	05-Apr-25	20				■																				
	CHI11-05-02-25 C05/02-Elec Rm- Install Framing	2	07-Apr-25	08-Apr-25	20				■																				
	CHI11-05-02-30 C05/02-Elec Rm- In-Wall R/I	3	09-Apr-25	11-Apr-25	20				■																				
	CHI11-05-02-50 C05/02-Elec Rm- Install Drywall [Elec + Battery Rooms]	3	14-Apr-25	16-Apr-25	20				■																				
	CHI11-05-02-95 C05/02-Elec Rm- Finish Dry-Wall	3	17-Apr-25	19-Apr-25	20				■																				
	CHI11-05-02-125 C05/02-Elec Rm- Paint Dry-Wall	2	21-Apr-25	22-Apr-25	20				■																				
	CHI11-05-02-85 C05/02-Elec Rm- Overhead R/I - Mechanical	2	23-Apr-25	24-Apr-25	20				■																				
	CHI11-05-02-100 C05/02-Elec Rm- Drop Cable Tray [Hanging Rods]	1	24-Apr-25	24-Apr-25	20				▤																				
	CHI11-05-02-120 C05/02-Elec Rm- Install Cable Trays / Pathways	2	25-Apr-25	26-Apr-25	20				▤																				
	CHI11-05-02-140 C05/02-Elec Rm- General Cleaning	1	28-Apr-25	28-Apr-25	20				▤																				
	CHI11-05-02-145 C05/02-Elec Rm- Set Electrical Equipments	4	29-Apr-25	02-May-25	20				■																				
	CHI11-05-02-270 C05/02-Elec Rm- Pull Cable between Elec Equipments [Inside Electrical Room]	11	30-May-25	11-Jun-25	0				■																				
	CHI11-05-02-300 C05/02-Elec Rm- Terminate Electrical Equipments [Inside Electrical Room]	4	12-Jun-25	17-Jun-25	0				■																				
	CHI11-05-02-305 C05/02-Elec Rm- Pull Feeders from Electrical Room to PDUs Pull Crew 1	10	12-Jun-25	24-Jun-25	0				■																				
	COLO 5 - CELL 2 Mechanical Gallery	43	21-Apr-25	12-Jun-25	29																								
	CHI11-05-02-80 C05/02-Mech Gallery- Overhead R/I - Fire Protection	2	21-Apr-25	22-Apr-25	29				■																				
	CHI11-05-02-105 C05/02-Mech Gallery- Overhead R/I - Fire Alarm	2	23-Apr-25	24-Apr-25	29				■																				
	CHI11-05-02-110 C05/02-Mech Gallery- Overhead R/I - Electrical	3	23-Apr-25	25-Apr-25	29				■																				
	CHI11-05-02-130 C05/02-Mech Gallery- Overhead R/I - Mechanical	6	26-Apr-25	02-May-25	29				■																				
	CHI11-05-02-160 C05/02-Mech Gallery- Overhead R/I - Plumbing	6	05-May-25	10-May-25	29				■																				
	CHI11-05-02-175 C05/02-Mech Gallery- Install Drywall [Mech Gallery]	2	09-May-25	10-May-25	29				▤																				
	CHI11-05-02-190 C05/02-Mech Gallery- Finish Dry-Wall	2	12-May-25	13-May-25	29				▤																				
	CHI11-05-02-195 C05/02-Mech Gallery- Drop Cable Tray [Hanging Rods]	1	12-May-25	12-May-25	29				▤																				
	CHI11-05-02-200 C05/02-Mech Gallery- Install Ceiling Grid + Device Tiles	4	13-May-25	16-May-25	29				■																				
	CHI11-05-02-210 C05/02-Mech Gallery- Paint Dry-Wall	2	14-May-25	15-May-25	29				▤																				
	CHI11-05-02-230 C05/02-Mech Gallery- General Cleaning	3	16-May-25	19-May-25	29				▤																				
	CHI11-05-02-235 C05/02-Mech Gallery- Install Cable Trays / Pathways	2	17-May-25	19-May-25	29				▤																				
	CHI11-05-02-240 C05/02-Mech Gallery- Install BAS Equipments	9	17-May-25	29-May-25	33				■																				
	CHI11-05-02-245 C05/02-Mech Gallery- Set Mechanical Equipments	4	20-May-25	23-May-25	29				■																				
	CHI11-05-02-255 C05/02-Mech Gallery- Pull Cable to Mechanical Equipments [From Electrical Room]	11	27-May-25	07-Jun-25	29				■																				
	CHI11-05-02-275 C05/02-Mech Gallery- Pull & Terminate BAS Equipments	8	30-May-25	07-Jun-25	33				■																				
	CHI11-05-02-295 C05/02-Mech Gallery- Terminate Mechanical Equipments	4	09-Jun-25	12-Jun-25	29				▤																				
	COLO 5 - CELL 2 Pre-Energization Checks	10	28-Jun-25	11-Jul-25	22																								
	CHI11-05-02-285 C05/02- Pre-Energization Checks	10	28-Jun-25	11-Jul-25	22				■																				
	COLO 5 - CELL 3	98	21-Apr-25	21-Aug-25	5																								

Actual Work

Remaining Work

Critical Remaining Work

Project Baseline Bar

◆

◆

◆

◆

Milestone

Project Baseline Milestone







Project ID: CHI11\_W\_BL1-0\_2025-02-07-1

Baseline:

Schedule Printed 10-Feb-25

Page 25 of 30

## CHI11 Schedule Data Date 07-Feb-25







 Actual Work
 Critical Remaining Work
 Milestone
 Remaining Work
 Project Baseline Bar
 Project Baseline Milestone
Project ID: CHI11\_W\_BLI-0\_2025-02-07-1
Schedule Printed 10-Feb-25

Baseline:
Page 26 of 30

## CHI11 Schedule Data Date 07-Feb-25

<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="display: flex; align-items: center;"> <div style="width: 15px; height: 15px; background-color: blue; margin-right: 5px;"></div> <div>Actual Work</div> </div> <div style="display: flex; align-items: center;"> <div style="width: 15px; height: 15px; background-color: red; margin-right: 5px;"></div> <div>Critical Remaining Work</div> </div> <div style="display: flex; align-items: center;"> <div style="width: 15px; height: 15px; background-color: black; margin-right: 5px;"></div> <div>◆ Milestone</div> </div> </div> <div style="display: flex; justify-content: space-between; align-items: center; margin-top: 5px;"> <div style="display: flex; align-items: center;"> <div style="width: 15px; height: 15px; background-color: green; margin-right: 5px;"></div> <div>Remaining Work</div> </div> <div style="display: flex; align-items: center;"> <div style="width: 15px; height: 15px; background-color: yellow; margin-right: 5px;"></div> <div>Project Baseline Bar</div> </div> <div style="display: flex; align-items: center;"> <div style="width: 15px; height: 15px; background-color: yellow; border: 1px solid black; margin-right: 5px;"></div> <div>◆ Project Baseline Milestone</div> </div> </div>	<p style="color: red; margin: 0;">Project ID: CHI11_W_BL1-0_2025-02-07-1</p> <p style="color: red; margin: 0;">Baseline:</p>	<p style="color: red; margin: 0;">Schedule Printed 10-Feb-25</p> <p style="color: red; margin: 0;">Page 27 of 30</p>
---	--	--

## CHI11 Schedule Data Date 07-Feb-25

 Actual Work
 Critical Remaining Work
 Milestone
 Remaining Work
 Project Baseline Bar
 Project Baseline Milestone
Project ID: CHI11\_W\_BLI-0\_2025-02-07-1
Schedule Printed 10-Feb-25

Baseline:
Page 28 of 30



