

) Task	Task Name			Duration	Start	Finish	1 1		1
Mode	е					n '25	Feb '25 Mar '25 19 26 2 9 16 23 2 9 16 2	Apr '25 May '25 Jun '25 Jul '25 Aug '25 3 30 6 13 20 27 4 11 18 25 1 8 15 22 29 6 13 20 27 3 10	Sep '25
37 📅 🔜	Finegrad	e for conc paving		1 day	Fri 7/18/25		15 20 2 5 10 25 2 5 10 2.	Fiore Sitewo	ork 2
38 📅 🚤	finegrade	e for asphalt (east)		2 days	Tue 7/22/25	Wed 7/23/25		Fiore Sites	work 2
39 📅 🔫	Finegrad	e Olson East Walk		1 day	Thu 7/24/25	Thu 7/24/25		Fiore Site	work 2
40 📅 🚤	Demo/Pi	rep for NE crosspan		2 days	Fri 7/25/25	Mon 7/28/25		Fiore Si	tework 2
41 📅 🚤	finegrade	e for C&G Olson East &	Place Abc	3 days	Thu 7/31/25	Mon 8/4/25		Fiore	e Sitework 2
42 📅 🔫	Backfill C	&G Olson (east)		1 day	Thu 8/7/25	Thu 8/7/25		Fio	re Sitework 2
3									
4									
5 🔠 🚤	FPS RG S	W (4) ea. Walls & Wes	t Parking Inlet (SE	E) 6 days	Tue 4/15/25	Tue 4/22/25		Concrete Structures	
5 📅 🔫	FPS Cond	rete Band (Park)		4 days	Tue 4/29/25	Fri 5/2/25		Concrete Structures	
7 🚟 🚨 🔫	FPS RG S	E Walls		2 days	Mon 5/12/25	Tue 5/13/25		■ Concrete Structures	
8 🚟 🚣 🔫	FPS RG N	lorth (4) walls & West	Parking Inlet (NW	') 5 days	Tue 5/13/25	Mon 5/19/25		Concrete Structures	
9 📅 🔫	FPS RG E	ast (5) walls & Inlets (2	2)	8 days	Mon 5/26/25	Wed 6/4/25		Concrete Structures	
0 🚟 🔫	FPS Cond	rete Band for Perm Pa	ivers (East)	3 days	Tue 7/15/25	Thu 7/17/25		Concrete Str	uctures
1 🔼									
2									
3	Drainage	South (East)		12 days	Tue 4/22/25	Wed 5/7/25		Fiore Sitework 3	
4 📅 🔫	Rain Gar	den South (East) Pipinยู	g & Underdrain	2 days	Thu 5/8/25	Fri 5/9/25		Fiore Sitework 3	
5 🚟 🔫	Fine Grad	de South (East) Pickleb	all, MUP, and Do	gpark 2 days	Wed 5/14/25	Thu 5/15/25		Fiore Sitework 3	
6 📅 🔫	Asphalt/	Concrete Demo South	(Phase 2)	2 days	Fri 5/16/25	Mon 5/19/25		Fiore Sitework 3	
7 📅 🔫	Over-Ex	South (Phase 2)		3 days	Tue 5/20/25	Thu 5/22/25		Fiore Sitework 3	
8 📆 🔫	Place AB	C Under Walks South (Phase 2)	3 days	Fri 5/23/25	Tue 5/27/25		Fiore Sitework 3	
9 📅 🔫	Fine Grad	de for Paving South (Pl	nase 2)	2 days	Thu 6/26/25	Fri 6/27/25		Fiore Sitework 3	
0 🛱 🤜	Construc	t South Phase 1 Shoof	ly	2 days	Wed 7/2/25	Thu 7/3/25		Fiore Sitework 3	
1 📅 🔫	Over-Ex :	South (Phase 1)		2 days	Wed 7/9/25	Thu 7/10/25		Fiore Sitework 3	
2	Fine Grad (Phase 2)	de Curb $\&$ Gutter and \urcorner	Trickle Channel Sc	outh 3 days	Fri 7/11/25	Tue 7/15/25		Fiore Sitework	k 3
3	Place AB	C Under Walks South (Phase 1)	1 day	Tue 7/22/25	Tue 7/22/25		Fiore Sites	
4 🚟 🚤	Fine Grad	de for Paving South (Pl	nase 1)	2 days	Fri 7/25/25	Mon 7/28/25		Fiore Si	tework 3
5									
6									
7 🔠 🔫	XCEL Und	derground Power		1 day?	Thu 5/1/25				
8 📅 🔫	FPS MUP	(Park)		3 days	Wed 5/7/25	Fri 5/9/25		Concrete Flatwork	
9 🚟 🚨 🔫	FPS MUP	(West)		4 days	Thu 5/15/25	Tue 5/20/25		Concrete Flatwork	
0 🚟 🚨 🔫		& Gutter (West)		4 days		Wed 5/28/25		Concrete Flatwork	
71 🚟 🚨 🔫		Paving (West)		2 days		Mon 6/2/25		Concrete Flatwork	
72 🚟 🚨 🔫	Pour Olse	on West Walk & Trail		3 days	Tue 6/10/25	Thu 6/12/25		Concrete Flatwork	
		Task		Project Summary	Ma	nual Task	Start-only		
oject: Fiore Sch	edule Update	Split		to of a total		ration-only	Finish-only] Progress	
te: Sun 3/30/2!	•	Milestone	♦	Inactive Milestone		nual Summary Rollup	External Tasks	Manual Progress	
		Summary		Inactive Summary		nual Summary	External Milestone	◆	
			-			Page 2	2 External filliographic		

	Task	Task Name	Duration	Start	Finish												
•	Mode					ո '25	Feb		Mar '25		or '25	May '25	Jun '2			ug '25	Sep '2
3	<u>.</u>	Pour Curb & Gutter Olson West	2 days	Fr: 6/12/2F		5 12	2 19 26 2	9 16 2	23 2 9	16 23 30	6 13 20	27 4 11	18 25 1		6 13 20 27 te Flatwork	3 10	17 24 31 7
			3 days		Tue 6/17/25										Concrete Flat	u o ulc	
1	-5	Pour Curb & Gutter (East)	4 days	Tue 7/1/25													. 4
	<u>_</u>	Concrete Paving (East)	1 day		Mon 7/21/25										-		atwork
	-5	Pour Olson East Walk	2 days	Fri 7/25/25	Mon 7/28/25										_		Flatwork
	-5	Pour NE Crosspan/Crosswalk	2 days	Tue 7/29/25	Wed 7/30/25												te Flatwork
	-5	Pour Curb & Gutter Olson East	2 days	Tue 8/5/25	Wed 8/6/25											Con	crete Flatwo
	<u>.</u> =	FPS Concrete South (East)	4 days	Fri 5/16/25	Wed 5/21/25								Concret	e Flatwork			
	<u>.</u> =	Pour MUP South (East)	3 days	Thu 5/22/25	Mon 5/26/25								Concr	ete Flatwor	k		
	<u>.</u>	Pour Curb & Gutter and Trickle Channel South (Phase 2)	10 days	Wed 5/28/25	Tue 6/10/25									Concrete	latwork		
	<u>.</u>	Pour Concrete Walk South (Phase 2)	10 days	Wed 6/11/25	Tue 6/24/25									Cor	crete Flatworl		
	-5	Pour ADA Stalls	1 day	Wed 6/25/25	Wed 6/25/25									Co	ncrete Flatwor	(
	<u>.</u> =,	Pour Crosspan/C&G/Trickle Channel South (Phase 1)	4 days		Mon 7/21/25										Conc	rete Fla	atwork
	- 5	FPS Walk South (Phase 1)	2 days		Thu 7/24/25										Cor	crete F	latwork
_	-5	The Walk South (Mase 1)	z days	1100 / / 20/ 20	7,2 1,23										_		
	-5																
	-5	HMA Paving West Parking Lot	2 days	Thu 6/5/25	Fri 6/6/25									Paving-Asp	nalt		
	-5	HMA Olson West	3 days		Wed 6/25/25								_		ing-Asphalt		
		HMA East Parking Lot	3 days		Mon 7/28/25											vina-A	Asphalt
		-	•														aving-Asph
	-5	HMA Olson East	2 days		Mon 8/11/25									_	Paving - Acnhal		aving-Aspii
	-5	HMA Paving South (Phase 2)	2 days	Mon 6/30/25											Paving-Asphal ,		A l l 4
3	-5	HMA Paving South (Phase 1)	2 days	Tue 7/29/25	Wed 7/30/25										_ I	aving-	Asphalt

